



CHARGE TO: Larson Engineering  
 ADDRESS:  
 CITY, STATE, ZIP CODE:

TICKET N° 24726

PAGE 1 OF 1

SERVICE LOCATIONS: 1. Newby KS WELL/PROJECT NO. 1 LEASE Boonhaver COUNTY/PARISH Lane STATE KS CITY Healy DATE 18 Sep 13 OWNER  
 2. TICKET TYPE  SERVICE  SALES CONTRACTOR Wild West RIG NAME/NO. location SHIPPED ET DELIVERED TO location ORDER NO.  
 3. WELL TYPE oil WELL CATEGORY Development JOB PURPOSE concrete post collar WELL PERMIT NO. WELL LOCATION 16-17-24  
 4. REFERRAL LOCATION INVOICE INSTRUCTIONS

| PRICE REFERENCE | SECONDARY REFERENCE/<br>PART NUMBER | ACCOUNTING |      |    | DESCRIPTION                       | QTY.  |  | UM |        | UNIT PRICE | AMOUNT  |
|-----------------|-------------------------------------|------------|------|----|-----------------------------------|-------|--|----|--------|------------|---------|
|                 |                                     | LOC        | ACCT | DF |                                   |       |  |    |        |            |         |
| 575             |                                     | 1          |      |    | MILEAGE                           | 50    |  | mi |        | 6.00       | 300.00  |
| 576D            |                                     | 1          |      |    | Pump Charge                       | 1     |  | ea |        | 1500.00    | 1500.00 |
| 330             |                                     | 1          |      |    | SMB cement                        | 150   |  | sk |        | 17.00      | 2550.00 |
| 276             |                                     | 1          |      |    | Flocele                           | 50    |  | lb |        | 2.00       | 100.00  |
| 290             |                                     | 1          |      |    | D-Air                             | 244   |  |    |        | 42.00      | 84.00   |
| 581             |                                     | 1          |      |    | Drayage service charge            | 200   |  | sk |        | 2.00       | 400.00  |
| 583             |                                     | 1          |      |    | <del>service charge</del> Drayage | 19902 |  | lb | 497.55 | 7.15%      | 497.55  |

**LEGAL TERMS:** Customer hereby acknowledges and agrees to the terms and conditions on the reverse side hereof which include, but are not limited to, **PAYMENT, RELEASE, INDEMNITY, and LIMITED WARRANTY** provisions.  
 MUST BE SIGNED BY CUSTOMER OR CUSTOMER'S AGENT PRIOR TO START OF WORK OR DELIVERY OF GOODS  
 X  
 DATE SIGNED \_\_\_\_\_ TIME SIGNED \_\_\_\_\_  A.M.  P.M.  
1030

REMIT PAYMENT TO:  
 SWIFT SERVICES, INC.  
 P.O. BOX 466  
 NESS CITY, KS 67560  
 785-798-2300

| SURVEY  | AGREE | UN-DECIDED | DIS-AGREE | PAGE TOTAL            |
|---|-------|------------|-----------|-----------------------|
| OUR EQUIPMENT PERFORMED WITHOUT BREAKDOWN?  |       |            |           | 5931.55               |
| WE UNDERSTOOD AND MET YOUR NEEDS?   |       |            |           |                       |
| OUR SERVICE WAS PERFORMED WITHOUT DELAY?  |       |            |           |                       |
| WE OPERATED THE EQUIPMENT AND PERFORMED JOB CALCULATIONS SATISFACTORILY?                        |       |            |           | Lane TAX 7.15% 195.48 |
| ARE YOU SATISFIED WITH OUR SERVICE?<br><input type="checkbox"/> YES <input type="checkbox"/> NO |       |            |           | TOTAL 5627.03         |

CUSTOMER ACCEPTANCE OF MATERIALS AND SERVICES The customer hereby acknowledges receipt of the materials and services listed on this ticket.  
 SWIFT OPERATOR [Signature] APPROVAL [Signature] Thank You!

JOB LOG

SWIFT Services, Inc.

DATE 8/21/13 PAGE NO. 1

| CUSTOMER          |      | WELL NO.   |                    | LEASE     |   | JOB TYPE           |        | TICKET NO.   |  |
|-------------------|------|------------|--------------------|-----------|---|--------------------|--------|--|--|
| LSDON Engineering |      | 1          |                    | Boomhower |   | cement port collar |        | 24726  |  |
| CHART NO.         | TIME | RATE (BPM) | VOLUME (BBL) (GAL) | PUMPS     |   | PRESSURE (PSI)     |        | DESCRIPTION OF OPERATION AND MATERIALS                                       |  |
|                   |      |            |                    | T         | C | TUBING             | CASING |  |  |
|                   |      |            |                    |           |   |                    |        | 200 sk SMD w/ 7" Flocele<br>2 3/8 x 5 1/2 port collar 2177'                  |  |
|                   | 0830 |            |                    |           |   |                    |        | on loc TRK 114   |  |
|                   | 0848 |            |                    |           |   | 1000               | 1000   | test to 1000 psi - held<br>open port collar                                  |  |
|                   | 0852 | 3          | 2                  |           |   | 300                |        | inj rate 3 bpm @ 300 psi   |  |
|                   | 0857 | 4          |                    |           |   | 300                |        | mix SMD cement @ 11.2 ppg<br>fluid to surface                                |  |
|                   |      | 4          | 12                 |           |   | 300                |        |  |  |
|                   | 0815 | 4          | 82                 |           |   | 400                |        | — cement to surface —  |  |
|                   |      |            |                    |           |   |                    |        | 150 sk mixed }<br>15 to pit  |  |
|                   |      | 4          | 9                  |           |   | 400                |        |  |  |
|                   | 0928 |            |                    |           |   | 1000               | 1000   | Displace w/ H <sub>2</sub> O<br>close port collar<br>test to 1000 psi - held |  |
|                   | 0937 |            |                    |           |   |                    |        | Run 5 joints<br>Reverse hole clean<br>- 2 cement plugs                       |  |
|                   |      |            | 20                 |           |   |                    |        |  |  |
|                   | 0955 |            |                    |           |   |                    |        | wash truck<br>pull test  |  |
|                   |      |            |                    |           |   |                    |        | Rack up  |  |
|                   | 1020 |            |                    |           |   |                    |        | job complete<br>flunks<br>Blaine, Dave & Doug                                |  |