

Kepley Well Service, LLC

Chanute, KS 66720

Date	Invoice #
6/3/2013	47626

Post Rock
 ATTN: Accounts Payable
 Oklahoma Tower
 210 Park Avenue, Suite 2750
 Oklahoma City, OK 73102

Leck, Doris 30-14
 AFE#D13111
 Neosho County

Terms	Due Date
Net 15 days	6/18/2013

Description	Qty	Rate	Amount
PLUG JOB Move pump jack from well site. Build pad around well and into pond to be able to work on. Pulled on 1" and pump. Pulled 1" apart. Pulled out and found that it was the pump that parted. Tried to pull tubing. Tubing was hung in 4.5". Decide to perforate 2" and 4.5" (4.5" was not cemented in) Perf at 750', 500', 250' and 100', at State mans request. Run 1" inside 2". Pumped 35 barrels of cement to get cement to surface. Pulled 1" out and top off with cement. (218 sacks of cement)	1	[REDACTED]	[REDACTED]
Dump Truck Haul 2 loads of fill to location. Sales Tax	4.5	[REDACTED]	[REDACTED]
		[REDACTED]	[REDACTED]

Larry Graham
 Larry Graham

Total	[REDACTED]
Payments/Credits	[REDACTED]
Balance Due	[REDACTED]