

JOB LOG

SWIFT Services, Inc.

DATE 10-22-14 PAGE NO. 1

CUSTOMER T.D.I. WELL NO. #2 LEASE George JOB TYPE Cement 2-Stage L.S. TICKET NO. 26898

CHART NO.	TIME	RATE (BPM)	VOLUME (BBL) (GAL)	PUMPS		PRESSURE (PSI)		TD3900'	DESCRIPTION OF OPERATION AND MATERIALS
				T	C	TUBING	CASING		
	2130					14 #/ft	5 1/2		On location - 1-Float Equip.
	2345								Rig L.D.D.C Start 5 1/2" - 14 #/ft casing to 3898' Insert Float Shoe w/ Auto-Fill D.V. L.D. Baffle - SJ-42' = 3856' = 94 881 Cent-1-3-5-7-9-11-13-55 Cmt Basket - Flarend #2-10-56 D.V. Tool #56 collar @ 1513' = 37 881 (Fill-up ball - 5 Jts out)
	0130								Fin running casing Tag + Lay down It
	0140								Start circ & Rotate 30 min / 30 min Desco Fin circ - 1st stage
		5	12				250		Start 500gal Mucal Flush
		6	20				300		Pump 20 BBL KCL Flush
		5					250		Start 150 SKS FA-2 cmt
		4	36				Vac		Finish cmt - Wash out pump lines Drop D.V. LD, Plug -
		9					400		Start Displ
		8	70				500		Caught 1. Pf press
		6	93				1100		last circ press
	0315		94				1600		Plug obtain - Hold - Release - Hold Drop D.V. opening tool
			47						Plug RH-30 SKS / MH-15 SKS - SMD cmt
	0335		5				1900		Open D.V. for 2nd stage Continue Plug
		5					250		Start 155 SKS SMD cmt
			86				Vac		Finish cmt - Drop casing Plug
		5					300		Start Displ
							500		last circ press - 30 BBL SMD cmt circulate
	0415						1300		Plug down - D.V. closed - Hold - Release 0 Job Complete

For, Tom, Steve & Jared