

JOB LOG

SWIFT Services, Inc.

DATE 2/11/15 PAGE NO.

CUSTOMER American Westcoast WELL NO. 2-13 LEASE Schinken JOB TYPE Cement surface pipe TICKET NO. 28478

CHART NO.	TIME	RATE (BPM)	VOLUME (BBL) (GAL)	PUMPS		PRESSURE (PSI)		DESCRIPTION OF OPERATION AND MATERIALS
				T	C	TUBING	CASING	
								150 SK STANDARD cement 2%gel 3%CC 23" x 8 1/2" casing 5 1/2' 22B'
	1745							on loc TRK 114
	1830							CIRCULATED WELL
	1836	4					0	MIX STD 203% cement @ 147 ppg <u>150SK</u>
		4	36				0	
	1855	4	134				200	Displace w/ Fresh H ₂ O Cement to Surface Kick shut in 950
	1900							Wash back Pack in
	1725							job complete Flint Blaine

JOB LOG

SWIFT Services, Inc.

DATE **MAY 15** PAGE NO. **1**

CUSTOMER **American Warrior** WELL NO. **2-13** LEASE **Schaborn** JOB TYPE **Plug to Abandon** TICKET NO. **28481**

CHART NO.	TIME	RATE (BPM)	VOLUME (BBL) (GAL)	PUMPS		PRESSURE (PSI)		DESCRIPTION OF OPERATION AND MATERIALS
				T	C	TUBING	CASING	
								240 sk 60/40 poz mix (4% gel) w/ 1/2" floccle 4 1/2" Dr pipe 78 hole 1st plug 1530' 50sk 2nd plug 650' 40sk on loc TRX 114 3rd plug 240' 40sk 4th plug 60' 20sk RH-30' MH 20
	1500							
	1610							Circ well w/ mud
	164	3 1/2	13			200		Mix 60/40 poz (4%) 50sk @ 12.1 ppg
	1627		18					Disp (loc w/ 18 bbl mud pull to 650'
	1710	3 1/2	22			200		Mix 60/40 poz (4%) 80sk @ 13.1
		3 1/2	3			200		Disp (loc 366' pull to 280'
	1725							
	1735	3 1/2				200		Mix 60/40 poz (4% gel) 40sk @ 13.1 ppg
		3 1/2	1			0		Disp (loc 1 bbl pull to 60' break holes
	1744							
			5					Mix 60/40 poz (4% gel) 20sk @ 13.1 plug RH 30sk plug MH 20sk
	1915							everything plugged - total 240sk
								Wash up
								Pick up
								job complete
								Plumb Blain Flint # 12956