

Basic cemented **1<sup>st</sup> stage w/155sx AA2, plug down at 11:15am 4-25-17. PBTD = 4,785'**. Open DV Tool and circulate to wait on cement to set 4 hrs. Basic cemented **2<sup>nd</sup> stage w/230sx A-con lite, 3%cc, ¼# cell flake**, circulated good throughout and circulated approx. 45 sx to pit. **Plug down on 2<sup>nd</sup> stage at 4:00pm 4-25-17.** Called Steve Phifer (KCC Rep) with final cementing procedures at 9:30am