

| | | |
|---|---------------------------|-----------------------------|
| Field Ticket Number: Lib1702161738 | Field Ticket Date: | Thursday, February 16, 2017 |
|---|---------------------------|-----------------------------|

Bill To:
MERIT ENERGY COMPANY
Liberal, KS 67901
P O Box 1293 / 1900 W 2nd St

Job Name: 01 Surface **Set@1668**
Well Location: FINNEY, KS
Well Name: Circle
Well Number: 28-1
Well Type: New Well
Rig Number: Duke Drilling # 9
Shipping Point: Liberal, KS
Sales Office: Mid Con

| PERSONEL | | EQUIPMENT | |
|------------------|----------------|-------------|-------------|
| Gerardo Burciaga | Jose Calderon | 868-4/642-6 | 955-4/554-5 |
| Carlos Ibarra | Hector Esqueda | 531-4/541-5 | 1039-2 |

| SERVICES - SERVICES - SERVICES | | | | | | | |
|----------------------------------|---------|-------------|----------|-----------|----------|----------|------------|
| Description | QTY | UOM | Unit Amt | Gross Amt | Unit Net | Discount | Net Amount |
| PUMP, CASING CEMENT 1001-2000 FT | 1.00 | min. 4 hr | 2,213.75 | 2213.75 | 774.81 | 65.0% | 774.81 |
| CMLP | 1.00 | per day | 275.00 | 275.00 | 96.25 | 65.0% | 96.25 |
| PHDL | 730.00 | per cu. Ft. | 2.48 | 1810.40 | 0.87 | 65.0% | 633.64 |
| DRYG | 1576.00 | ton-mile | 2.75 | 4334.00 | 0.96 | 65.0% | 1,516.90 |
| MILV | 50.00 | per mile | 4.40 | 220.00 | 1.54 | 65.0% | 77.00 |
| MIHV | 50.00 | per mile | 7.70 | 385.00 | 2.70 | 65.0% | 134.75 |

| FLOAT EQUIPMENT -- FLOAT EQUIPMENT -- FLOAT EQUIPMENT | | | | | | | |
|---|------|------|----------|----------|--------|-------|--------|
| GS-8.625 | 1.00 | each | 460.00 | 460.00 | 207.00 | 55.0% | 207.00 |
| SSFC-8.625 | 1.00 | each | 1,214.00 | 1,214.00 | 546.30 | 55.0% | 546.30 |
| TRP - 8.625 | 1.00 | each | 131.00 | 131.00 | 58.95 | 55.0% | 58.95 |

| MATERIALS - MATERIALS - MATERIALS | | | | | | | |
|-----------------------------------|---------|-------|-------|-----------|------|-------|----------|
| -- | 10.00 | bbl | 0.00 | 0.00 | 0.00 | 65.0% | 0.00 |
| CB-AMDAL | 430.00 | sack | 26.57 | 11,425.10 | 9.30 | 65.0% | 3,998.79 |
| CA-100 | 1213.00 | pound | 1.10 | 1,334.30 | 0.39 | 65.0% | 467.01 |
| CLC-CPF | 215.00 | pound | 2.97 | 638.55 | 1.04 | 65.0% | 223.49 |
| CCAC | 175.00 | sack | 17.90 | 3,132.50 | 6.27 | 65.0% | 1,096.38 |
| CA-100 | 329.00 | pound | 1.10 | 361.90 | 0.39 | 65.0% | 126.67 |
| CLC-CPF | 88.00 | pound | 2.97 | 261.36 | 1.04 | 65.0% | 91.48 |

| ADDITIONAL ITEMS - ADDITIONAL ITEMS - ADDITIONAL ITEMS | | | | | | | |
|--|-------|-----------|------|--------|------|-------|-------|
| Sugar | 50.00 | per pound | 3.15 | 157.50 | 1.10 | 65.0% | 55.13 |

| | Gross | Discount | Final |
|-------------------------|------------------|------------------|------------------|
| Services Total | 9,238.15 | 6,004.80 | 3,233.35 |
| Equipment Total | 1,805.00 | 992.75 | 812.25 |
| Materials Total | 17,153.71 | 11,149.91 | 6,003.80 |
| Additional Items | 157.50 | 102.38 | 55.13 |
| Final Total | 28,354.36 | 18,249.83 | 10,104.53 |

Allied Rep _____
Customer Agent: _____

This output does NOT include taxes. Applicable sales tax will be billed on the final invoice.
Customer hereby acknowledges receipt of the materials and services described above and on the attached documents.
I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the following page.

X 
Customer Signature

Field Ticket Total (USD):

\$10,104.53



Cementing Services
Field Ticket

Well Circle 28-1
AFE 53585
GL 83001075
Office Garden City
Date 2-16-17



Cement Job Summary

| TIME | PRESSURE - (PSI) | | FLUID PUMPED DATA | | COMMENTS |
|-------|------------------|---------|-------------------|------------|--|
| AM/PM | CASING | ANNULUS | VOLUME | RATE (BPM) | |
| 13:00 | | | | | arrived to location |
| | | | | | waiting on casing crew to finish running the casing |
| 15:20 | | | | | rig up the iron head and manifold |
| 15:40 | | | | | prime up the pump truck |
| 15:55 | | | | | safety meeting |
| 16:02 | 2800 | | | | pressure test line to 2800PSI |
| 16:20 | 80 | | 10 | 6.5 | start the 10bbls spacer of fresh water |
| 16:28 | 150 | | 195 | 7 | start the lead cement @ 12.10# |
| 16:50 | 160 | | 39 | 6 | start the tail cement @ 15.20# |
| 17:01 | | | | | shut down (drop the plug) wash up tub |
| 17:04 | 0 | | 103 | 4 | start the 103bbl displacement of fresh water |
| 17:09 | 100 | | 20 | 6.5 | 20bbls gone |
| 17:12 | 200 | | 40 | 6.5 | 40bbls gone |
| 17:16 | 300 | | 60 | 6 | 60bbls gone |
| 17:32 | 480 | | 80 | 6 | 80bbls gone |
| 17:34 | 500 | | 90 | 3 | 90bbls gone slow down the rate to 3bpm to land the plug |
| 17:38 | 1050 | | 103 | | landed plug @ 1050PSI wait a few minutes to make sure the floats are holding |
| | | | | | released the pressure and the floats held got 1/2bbl back to tank |
| | | | | | 30bbls of cement circulated to surface |
| | | | | | rig down released from location @ 18:30 |