



CHARGE TO: Larson Engineering
 ADDRESS: _____
 CITY, STATE, ZIP CODE: _____

TICKET 30674

SERVICE LOCATIONS: 1. Wyo City KS WELL/PROJECT NO. 1-340140 LEASE Wittle COUNTY/PARISH Lane STATE KS CITY Dighton DATE 14 SEP 17 OWNER _____
 2. TICKET TYPE SERVICE SALES CONTRACTOR _____ RIG NAME/NO. _____ SHIPPED WCT DELIVERED TO location ORDER NO. _____
 3. WELL TYPE 0.1 WELL CATEGORY WILD WEST DEVELOPMENT JOB PURPOSE cement port collar WELL PERMIT NO. _____ WELL LOCATION 34-18-29
 4. REFERRAL LOCATION _____ INVOICE INSTRUCTIONS _____

| PRICE REFERENCE | SECONDARY REFERENCE/ PART NUMBER | ACCOUNTING | | | DESCRIPTION | QTY. | | UM | | UNIT PRICE | AMOUNT |
|-----------------|-------------------------------------|------------|------|----|---------------------------|------|--|-------|-----------|------------|---------|
| | | LOC | ACCT | DF | | | | | | | |
| 575 | | 1 | | | MILEAGE TRK 110 | 40 | | mi | | 5.00 | 200.00 |
| 576 | | 1 | | | Pump Charge - Port Collar | 100 | | 4 1/2 | in | | 1250.00 |
| 330 | | 1 | | | SWD cement | 275 | | sk | | 15.75 | 4331.25 |
| 276 | | 1 | | | Fluore | 75 | | lb | | 2.25 | 168.75 |
| 275 | | 1 | | | cotton seed hulls | 1 | | sk | | 30.00 | 30.00 |
| 290 | | 1 | | | D-AIR | 2 | | gal | | 42.00 | 84.00 |
| 581 | | 1 | | | Service charge | 400 | | sk | | 1.50 | 600.00 |
| 583 | | 1 | | | Drayage | 394 | | lb | 796.08 TM | 0.75 | 597.06 |

LEGAL TERMS: Customer hereby acknowledges and agrees to the terms and conditions on the reverse side hereof which include, but are not limited to, **PAYMENT, RELEASE, INDEMNITY, and LIMITED WARRANTY** provisions.
 MUST BE SIGNED BY CUSTOMER OR CUSTOMER'S AGENT PRIOR TO START OF WORK OR DELIVERY OF GOODS
 X
 DATE SIGNED _____ TIME SIGNED _____ A.M. P.M.
 11:35

REMIT PAYMENT TO:
 SWIFT SERVICES, INC.
 P.O. BOX 466
 NESS CITY, KS 67560
 785-798-2300

| SURVEY | AGREE | UN-DECIDED | DIS-AGREE | PAGE TOTAL |
|--|-------|------------|-----------|------------------|
| OUR EQUIPMENT PERFORMED WITHOUT BREAKDOWN? | | | | 7261.06 |
| WE UNDERSTOOD AND MET YOUR NEEDS? | | | | 726.11 |
| OUR SERVICE WAS PERFORMED WITHOUT DELAY? | | | | 102.00 |
| WE OPERATED THE EQUIPMENT AND PERFORMED JOB CALCULATIONS SATISFACTORILY? | | | | 50.00 |
| ARE YOU SATISFIED WITH OUR SERVICE? | | | | 6534.95 |
| <input type="checkbox"/> YES <input type="checkbox"/> NO | | | | Lane Co TAX 7.50 |
| <input type="checkbox"/> CUSTOMER DID NOT WISH TO RESPOND | | | | 311.45 |
| TOTAL | | | | 6846.40 |

CUSTOMER ACCEPTANCE OF MATERIALS AND SERVICES The customer hereby acknowledges receipt of the materials and services listed on this ticket
 SWIFT OPERATOR BBell APPROVAL _____
 Thank You!

JOB LOG

SWIFT Services, Inc.

DATE 14 SEP 17 PAGE NO. 1

CUSTOMER *Laason Engineering* WELL NO. *1-34 aww0* LEASE *Locille* JOB TYPE *Cement port collar* TICKET NO. *30674*

| CHART NO. | TIME | RATE (BPM) | VOLUME (BBL) (GAL) | PUMPS | | PRESSURE (PSI) | | DESCRIPTION OF OPERATION AND MATERIALS |
|-----------|-------------|--------------|--------------------|-------|---|----------------|-------------|--|
| | | | | T | C | TUBING | CASING | |
| | | | | | | | | <i>400 sk SMD cement w/ 1/4" floccle</i> <i>2 3/4" port collar - 2100'</i> |
| | <i>0900</i> | | | | | | | <i>on location TRX 110</i> <i>HT-400 maintenance</i> |
| | <i>1002</i> | | | | | <i>1000</i> | <i>1000</i> | <i>test to 1000 psi - held</i> <i>open port collar</i> |
| | <i>1009</i> | <i>2</i> | <i>3</i> | | | <i>300</i> | | <i>inj rate 2 1/2 @ 300</i> |
| | <i>1014</i> | <i>4 1/2</i> | | | | <i>400</i> | | <i>mix SMD cement @ 11.2 ppg</i> <i>- mix in 1st wells -</i> <i>- fluid to surface -</i> |
| | | <i>4</i> | <i>36</i> | | | <i>500</i> | | |
| | <i>1048</i> | <i>3 1/2</i> | <i>150</i> | | | <i>500</i> | | <i>→ cement to surface ←</i> <i>{ 275 sk mixed } 15 to pit</i> |
| | | | <i>7</i> | | | | | <i>Displace w/ H₂O</i> |
| | <i>1056</i> | | | | | | | <i>close port collar</i> <i>test to 1000 psi - held</i> <i>Run 5 jts</i> |
| | <i>1104</i> | | <i>20</i> | | | | | <i>Reverse hole clean</i> <i>- 2 cement flags -</i> |
| | <i>1117</i> | | | | | | | <i>wash truck</i> <i>Back up</i> |
| | <i>1145</i> | | | | | | | <i>job complete</i> <i>Thanks</i> <i>Blaine, Phil & Isaac</i> |