



CHARGE TO: Larson Engineering
 ADDRESS:
 CITY, STATE, ZIP CODE:

TICKET U31522

PAGE 1 OF 1

| | | | | | | | |
|---|--|---|-------------------------------|--------------------------|---------------------------------|---|----------------------|
| SERVICE LOCATIONS 1. <u>Ness City KS</u> | WELL/PROJECT NO. <u># 2-6</u> | LEASE <u>Huck</u> | COUNTY/PARISH <u>Scott</u> | STATE <u>KS</u> | CITY <u>Grigsby</u> | DATE <u>5-20-18</u> | OWNER <u>Same</u> |
| 2. | TICKET TYPE <input checked="" type="checkbox"/> SERVICE SALES | CONTRACTOR <u>Southwind Drilling</u> | RIG NAME/NO. | SHIPPED VIA <u>ET</u> | DELIVERED TO <u>Location</u> | ORDER NO. | |
| 3. | WELL TYPE <u>Oil</u> | WELL CATEGORY <u>Development</u> | JOB PURPOSE <u>PTA</u> | WELL PERMIT NO. | | WELL LOCATION <u>Grigsby - 4 1/2 mi 2 1/2 mi E end</u> | |
| 4. | REFERRAL LOCATION | | INVOICE INSTRUCTIONS | | | | |

| PRICE REFERENCE | SECONDARY REFERENCE/ PART NUMBER | ACCOUNTING | | | DESCRIPTION | QTY. | | UNIT PRICE | AMOUNT |
|-----------------|-------------------------------------|------------|------|----|------------------------------|------------------|------------------|---------------|----------------|
| | | LOC | ACCT | DF | | U/M | U/M | | |
| <u>575</u> | | <u>1</u> | | | MILEAGE <u>Trk # 112</u> | | <u>60 mi</u> | <u>5.00</u> | <u>300.00</u> |
| <u>576P</u> | | <u>1</u> | | | <u>Pump Charge - PTA</u> | | <u>1 job</u> | <u>875.00</u> | <u>875.00</u> |
| <u>328-4</u> | | <u>1</u> | | | <u>60/40 Pozmix (4% gel)</u> | | <u>300 sks</u> | <u>10.60</u> | <u>3180.00</u> |
| <u>276</u> | | <u>1</u> | | | <u>Flocc</u> | <u>14 lb</u> | <u>75 lbs</u> | <u>2.50</u> | <u>187.50</u> |
| <u>290</u> | | <u>1</u> | | | <u>D-Air</u> | | <u>5 gal</u> | <u>42.00</u> | <u>210.00</u> |
| <u>581</u> | | <u>1</u> | | | <u>Service Charge Cement</u> | | <u>300 sks</u> | <u>1.75</u> | <u>525.00</u> |
| <u>583</u> | | <u>1</u> | | | <u>Drayage</u> | <u>25285 lbs</u> | <u>758.55 TM</u> | <u>00.85</u> | <u>644.77</u> |

LEGAL TERMS: Customer hereby acknowledges and agrees to the terms and conditions on the reverse side hereof which include, but are not limited to, PAYMENT, RELEASE, INDEMNITY, and LIMITED WARRANTY provisions.

MUST BE SIGNED BY CUSTOMER OR CUSTOMER'S AGENT PRIOR TO START OF WORK OR DELIVERY OF GOODS.
 X Day Roberts
 DATE SIGNED 5-20-18 TIME SIGNED 1530 A.M. P.M.

REMIT PAYMENT TO:
 SWIFT SERVICES, INC.
 P.O. BOX 466
 NESS CITY, KS 67560
 785-798-2300

| SURVEY | AGREE | UNDECIDED | DISAGREE |
|--|------------------------------|-----------------------------|----------|
| OUR EQUIPMENT PERFORMED WITHOUT BREAKDOWN? | | | |
| WE UNDERSTOOD AND MET YOUR NEEDS? | | | |
| OUR SERVICE WAS PERFORMED WITHOUT DELAY? | | | |
| WE OPERATED THE EQUIPMENT AND PERFORMED JOB CALCULATIONS SATISFACTORILY? | | | |
| ARE YOU SATISFIED WITH OUR SERVICE? | <input type="checkbox"/> YES | <input type="checkbox"/> NO | |
| <input type="checkbox"/> CUSTOMER DID NOT WISH TO RESPOND | | | |

| | |
|--------------------|----------------|
| PAGE TOTAL | <u>5922.27</u> |
| <u>10% Disc.</u> | <u>-592.23</u> |
| <u>ScotCo. TAX</u> | <u>5330.04</u> |
| <u>8.5%</u> | <u>273.68</u> |
| TOTAL | <u>5603.72</u> |

CUSTOMER ACCEPTANCE OF MATERIALS AND SERVICES The customer hereby acknowledges receipt of the materials and services listed on this ticket.

SWIFT OPERATOR David Kuhn

APPROVAL _____ Thank You!

JOB LOG

SWIFT Services, Inc.

| | |
|-------------------|---------------|
| DATE 5-20-18 | PAGE NO. 1 |
| TICKET NO. #31522 | |

| CUSTOMER Larson Engineering | | WELL NO. 42-6 | | LEASE Huck | | JOB TYPE PTA | | TICKET NO. #31522 | |
|--------------------------------|------|------------------|--------------------|---------------|---|-----------------|--------|---|-----------------|
| CHART NO. | TIME | RATE (BPM) | VOLUME (BBL) (GAL) | PUMPS | | PRESSURE (PSI) | | DESCRIPTION OF OPERATION AND MATERIALS | |
| | | | | T | C | TUBING | CASING | | |
| | 1100 | | | | | | | on location | 4 1/2" x 7 7/8" |
| | | | | | | | | RTD - 4640' | DP - 2350' |
| | 1250 | 4 1/2 | 13 | ✓ | | 200 | | mix 50 sks @ 2350' | |
| | | 4 1/2 | 30 | ✓ | | 100 | | Displace Cement | |
| | 1300 | | | | | | | Pull D.P. | |
| | 1345 | 4 1/2 | 21 | ✓ | | 200 | | mix 80 sks @ 1530' | |
| | | 4 1/2 | 16 | ✓ | | 100 | | Displace Cement | |
| | 1355 | | | | | | | Pull D.P. | |
| | 1415 | 4 1/2 | 13 | ✓ | | 100 | | mix 50 sks @ 775' | |
| | | 4 1/2 | 8 | ✓ | | 100 | | Displace Cement | |
| | 1420 | | | | | | | Pull D.P. | |
| | 1440 | 4 1/2 | 13 | ✓ | | 100 | | mix 50 sks @ 290' | |
| | | 4 1/2 | 1 | ✓ | | ∅ | | Displace Cement | |
| | 1450 | | | | | | | Pull D.P. | |
| | 1500 | 4 1/2 | 5 | ✓ | | ∅ | | mix 20 sks @ 60' | |
| | | | | | | | | TOH | |
| | 1505 | 3 | 8-5 | ✓ | | ∅ | | Plug RH-MH (30 sks - 20 sks) | |
| | | | | | | | | *300 sks 60/40 Pozemix 4% Gel 1/4" Fls Total* | |
| | | | | | | | | wash up Truck | |
| | 1545 | | | | | | | Job Complete Thank You Dawe Prosten Kirby | |