

JOB LOG

SWIFT Services, Inc.

DATE 19 DEC 11 PAGE NO. 1

CUSTOMER Grand Mesa WELL NO. 1-33 LEASE SC LR JOB TYPE cement port collar TICKET NO. 28139

CHART NO.	TIME	RATE (BPM)	VOLUME (BBL) (GAL)	PUMPS		PRESSURE (PSI)		DESCRIPTION OF OPERATION AND MATERIALS
				T	C	TUBING	CASING	
								220 sl SMD cement w/ 1/2 * flocc 2 7/8 x 5 1/2" casing TSV plug - 3526 PORT COLLAR 2442'
	1000							on loc TRK 114 tubing to 2442'
	1010							load hole - work out air
	1047		11					spot 2sk sand wait for sand to fall
	1135					1000	1000	test to 1000 psi - held open port collar
	1140	3 3/4	2			400		inj rate 3 3/4 @ 400 psi
		3 3/4	14			400		mix SMD cement @ 11.2 ppg - fluid to surface -
		3 3/4	115			6000		← cement to surface 220 sk mixer 15 to 1"
	1215		13					Displace 13 bbl H ₂ O close port collar
	1220					1000	1000	test to 1000 psi - held
	1234		30					Run 6 joints Reverse hole clean
	1245							- 2 cement plugs - wash & rick
	1300							Run tubing down to work sand - 3526' wash sand off plug - 40 bbl H ₂ O
	1330		40					
	1335							Rack up job complete
								Thanks Wayne, Blaine, FINE, JARED, STYLER