

JOB LOG

SWIFT Services, Inc.

DATE 29 OCT 19 PAGE NO. 1

CUSTOMER Blue Ridge WELL NO. 1-30 LEASE Schlegel - French JOB TYPE cement port collar TICKET NO. 37500

CHART NO.	TIME	RATE (BPM)	VOLUME (BBL) (GAL)	PUMPS		PRESSURE (PSI)		DESCRIPTION OF OPERATION AND MATERIALS
				T	C	TUBING	CASING	
								200sk SMD cement w/ 1/4" floccle 2 3/4 x 5 1/2 port collar - 1885'
	1100							on loc TRK 114
	1123					1000	1000	test to 1000 psi - held open port collar
		3 3/4	2			350		inj rates 3 3/4 x 350 psi
	1133	3 3/4				350		mix SMD cement @ 11.2 ppg - circ fluid to surface -
		3 3/4	10			300		
	1155	3 3/4	85			400		→ cement to surface ← 160sk mixed 15 topit
			10					Displace 10 bbl H ₂ O close port collar
	1200					1000	1000	test to 1000 psi - held
	1208							Run 5 joints
			25					Reverse hole clean - - 2 cement flags -
								wash deck
								back up
	1255							job complete
								Thanks Blaine, Flint & Isaac