

MARK MORRISON
1651 50th Road
Yates Center, KS 66783

WORK ORDER
KIMBERLIN LEASE

<u>DATE</u>	<u>WELL</u>	<u>DESCRIPTION</u>
11/18/2013	K-16	mixed 5 sacks of cement to cement surface
11/19/2013	k-16	established circulation; circulate 120 sacks of cement to surface; pumped plug and set float shoe