



CHARGE TO: Lardon Engineering
 ADDRESS:
 CITY, STATE, ZIP CODE:

TICKET 25770

PAGE 1 OF 1

SERVICE LOCATIONS 1. Am City KS WELL/PROJECT NO. 1-36 LEASE Eaton COUNTY/PARISH Scott STATE KS CITY Grigston DATE 18 Dec 13 OWNER
 2. TICKET TYPE SERVICE SALES CONTRACTOR RIG NAME/NO. SHIPPED YCT DELIVERED TO Location ORDER NO.
 3. WELL TYPE oil WELL CATEGORY Development JOB PURPOSE cheyenne cement post collar WELL PERMIT NO. WELL LOCATION
 4. REFERRAL LOCATION INVOICE INSTRUCTIONS

| PRICE REFERENCE | SECONDARY REFERENCE/ PART NUMBER | ACCOUNTING | | | DESCRIPTION | QTY. | | U/M | | UNIT PRICE | AMOUNT |
|-----------------|-------------------------------------|------------|------|----|---------------|-------|-----|-----|-----------|------------|----------|
| | | LOC | ACCT | DF | | | | | | | |
| 575 | | 1 | | | MILEAGE | 50 | mi | | | 6.00 | 300.00 |
| 576D | | 1 | | | Pump Charge | 1 | ea | | | 1500.00 | 1500.00 |
| 330 | | 1 | | | SMD cement | 175 | sk | | | 18.150 | 3237.150 |
| 276 | | 1 | | | Flocele | 50 | lb | | | 2.50 | 125.00 |
| 290 | | 1 | | | Air | 2 | gal | | | 42.00 | 84.00 |
| 581 | | 1 | | | flexic charge | 235 | sk | | | 2.00 | 470.00 |
| 583 | | 1 | | | Drayage | 23385 | lb | | 584.62 TM | 1.00 | 584.62 |

LEGAL TERMS: Customer hereby acknowledges and agrees to the terms and conditions on the reverse side hereof which include, but are not limited to, **PAYMENT, RELEASE, INDEMNITY, and LIMITED WARRANTY** provisions.

MUST BE SIGNED BY CUSTOMER OR CUSTOMER'S AGENT PRIOR TO START OF WORK OR DELIVERY OF GOODS

X [Signature]
 DATE SIGNED TIME SIGNED A.M. P.M.

REMIT PAYMENT TO:

SWIFT SERVICES, INC.
 P.O. BOX 466
 NESS CITY, KS 67560
 785-798-2300

| SURVEY | AGREE | UN-DECIDED | DIS-AGREE | PAGE TOTAL | AMOUNT |
|--|------------------------------|-----------------------------|-----------|------------|---------|
| OUR EQUIPMENT PERFORMED WITHOUT BREAKDOWN? | | | | 6308.12 | |
| WE UNDERSTOOD AND MET YOUR NEEDS? | | | | | |
| OUR SERVICE WAS PERFORMED WITHOUT DELAY? | | | | | |
| WE OPERATED THE EQUIPMENT AND PERFORMED JOB CALCULATIONS SATISFACTORILY? | | | | | |
| ARE YOU SATISFIED WITH OUR SERVICE? | <input type="checkbox"/> YES | <input type="checkbox"/> NO | | | |
| <input type="checkbox"/> CUSTOMER DID NOT WISH TO RESPOND | | | | TOTAL | 6582.01 |

CUSTOMER ACCEPTANCE OF MATERIALS AND SERVICES The customer hereby acknowledges receipt of the materials and services listed on this ticket.

SWIFT OPERATOR [Signature] APPROVAL

Thank You!

JOB LOG

SWIFT Services, Inc.

DATE 18 Dec 13 PAGE NO.

| CUSTOMER | | WELL NO. | | LEASE | | JOB TYPE | | TICKET NO. | |
|--------------------|------|------------|--------------------|-------|---|--------------------|--------|--|---|
| Lardon Engineering | | 1-36 | | Eaton | | cement port collar | | 25770 | |
| CHART NO. | TIME | RATE (BPM) | VOLUME (BBL) (GAL) | PUMPS | | PRESSURE (PSI) | | DESCRIPTION OF OPERATION AND MATERIALS | |
| | | | | T | C | TUBING | CASING | | |
| | | | | | | | | | 235 sk SMD w/ 1/2" floccle 2 3/8 x 5 1/2 port collar - 2195' |
| | 1130 | | | | | | | | on loc TRK IT |
| | 1150 | | | | | 1000 | 1000 | | test to 1000 psi - hold open port collar |
| | 1155 | 3 1/2 | 2 | | | 300 | | | inj rate 3 1/2 @ 300 |
| | 1200 | 3 1/2 | | | | 400 | | | mix SMD cement @ 11/2 ppg |
| | | 3 1/2 | 16 | | | 400 | | | fluid to surface. |
| | | 3 1/2 | 92 | | | 600 | | | - cement to surface - { 175 sk mixed } 20 topit } |
| | 1225 | 3 1/2 | 8 | | | 600 | | | DR place 8 bbl H ₂ O |
| | | | | | | | | | close port collar |
| | 1235 | | | | | | | | test to 1000 psi - hold run 5 joints |
| | | | 50 | | | | | | Reverse hole clean - 2 cement plugs wash truck Kick up |
| | 1330 | | | | | | | | job complete Thank Blair Plant & rec |