



CHARGE TO: *Larson Engineering*  
 ADDRESS:  
 CITY, STATE, ZIP CODE:

TICKET 25873

PAGE 1 OF 1

SERVICE LOCATIONS: *Ness City KS*  
 WELL/PROJECT NO.:  
 LEASE: *Geneva*  
 COUNTY/PARISH: *Lane*  
 STATE: *KS*  
 CITY: *Dighton*  
 DATE: *25 Feb 14*  
 OWNER:  
 TICKET TYPE:  SERVICE  SALES  
 CONTRACTOR:  
 RIG NAME/NO.:  
 SHIPPED VIA: *ET*  
 DELIVERED TO: *location*  
 ORDER NO.:  
 WELL TYPE: *o:1*  
 WELL CATEGORY: *Development*  
 JOB PURPOSE: *cement part collar*  
 WELL PERMIT NO.:  
 WELL LOCATION: *28-18-28*  
 REFERRAL LOCATION:  
 INVOICE INSTRUCTIONS:

PRICE REFERENCE	SECONDARY REFERENCE/ PART NUMBER	ACCOUNTING			DESCRIPTION	QTY.		U/M		UNIT PRICE	AMOUNT
		LOC	ACCT	DF							
575		1			MILEAGE	30	mi			6.00	180.00
576D		1			Pump Charge	1	ea			1500.00	1500.00
330		1			SMD cement	150	sk			18.50	2775.00
276		1			flange	50	lb			2.50	125.00
290		1			D-AIR	2	gal			42.00	84.00
583		1			Drayage	23.385	lb	320.77	TTM	1.00	350.77
581		1			service charge	235	sk			2.00	470.00

**LEGAL TERMS:** Customer hereby acknowledges and agrees to the terms and conditions on the reverse side hereof which include, but are not limited to, **PAYMENT, RELEASE, INDEMNITY, and LIMITED WARRANTY** provisions.

MUST BE SIGNED BY CUSTOMER OR CUSTOMER'S AGENT PRIOR TO START OF WORK OR DELIVERY OF GOODS

X  
 DATE SIGNED: \_\_\_\_\_ TIME SIGNED: \_\_\_\_\_  A.M.  P.M.  
*15:30*

REMIT PAYMENT TO:  
 SWIFT SERVICES, INC.  
 P.O. BOX 466  
 NESS CITY, KS 67560  
 785-798-2300

SURVEY	AGREE	UN-DECIDED	DIS-AGREE	PAGE TOTAL
OUR EQUIPMENT PERFORMED WITHOUT BREAKDOWN?				5484.77
WE UNDERSTOOD AND MET YOUR NEEDS?				
OUR SERVICE WAS PERFORMED WITHOUT DELAY?				
WE OPERATED THE EQUIPMENT AND PERFORMED JOB CALCULATIONS SATISFACTORILY?				
ARE YOU SATISFIED WITH OUR SERVICE?	<input type="checkbox"/> YES	<input type="checkbox"/> NO		
<input type="checkbox"/> CUSTOMER DID NOT WISH TO RESPOND				
Lanc TAX 7.15%				213.36
TOTAL				5698.13

**CUSTOMER ACCEPTANCE OF MATERIALS AND SERVICES** The customer hereby acknowledges receipt of the materials and services listed on this ticket.

SWIFT OPERATOR: *[Signature]* APPROVAL: \_\_\_\_\_

Thank You!

JOB LOG

SWIFT Services, Inc.

DATE 25 Feb 14 PAGE NO. 4

CUSTOMER		WELL NO.		LEASE		JOB TYPE		TICKET NO.	
Lewon Engineering				Geneva		cement pit collar		25873	
CHART NO.	TIME	RATE (BPM)	VOLUME (BBL) (GAL)	PUMPS		PRESSURE (PSI)		DESCRIPTION OF OPERATION AND MATERIALS	
				T	C	TUBING	CASING		
									235 sk 5MD cement w/ 4# Floccide 2 3/8" x 5 1/2" Port collar @ 2041'
	1326								on loc TRK 114
	1350					1000	1000		test to 1000 psi - held open port collar
	1356	3 3/4	2			350			inj rate 3 3/4 bpm @ 350 psi
	1408	3 3/4				350			mix 5MD cement @ 11.2 ppq fluid to surface cement to surface 150 sk mixed 20 to pit
		3 3/4	12			400			
		3 1/2	80			600			
		3	6			600			Displace 6 bbl H <sub>2</sub> O close port collar
	1430								test to 1000 psi - held RUN 5 joints
	1442		20						Reverse hole clean - 2 cement plugs wash truck Rack up
	1530								job complete Thanks Blair, Flint & John