



CHARGE TO: Lalson Engineering  
 ADDRESS: \_\_\_\_\_  
 CITY, STATE, ZIP CODE: \_\_\_\_\_

TICKET 26209

PAGE 1 OF 1

SERVICE LOCATIONS: 1. Neosho KS  
 WELL/PROJECT NO.: 1-28 LEASE: Hineman unit COUNTY/PARISH: Lane STATE: KS CITY: Dighton DATE: 9 MAY 14 OWNER: \_\_\_\_\_  
 2. TICKET TYPE:  SERVICE  SALES CONTRACTOR: \_\_\_\_\_ RIG NAME/NO.: \_\_\_\_\_ SHIPPED: WCT DELIVERED TO: location ORDER NO.: \_\_\_\_\_  
 3. WELL TYPE: oil WELL CATEGORY: WILD WEST Development JOB PURPOSE: cement pit collar WELL PERMIT NO.: \_\_\_\_\_ WELL LOCATION: \_\_\_\_\_  
 4. REFERRAL LOCATION: \_\_\_\_\_ INVOICE INSTRUCTIONS: \_\_\_\_\_

| PRICE REFERENCE | SECONDARY REFERENCE/<br>PART NUMBER | ACCOUNTING |      |    | DESCRIPTION     | QTY.  |     | U/M   |    | UNIT PRICE | AMOUNT  |
|-----------------|-------------------------------------|------------|------|----|-----------------|-------|-----|-------|----|------------|---------|
|                 |                                     | LOC        | ACCT | DF |                 |       |     |       |    |            |         |
| 575             |                                     | 1          |      |    | MILEAGE         | 25    | mi  |       |    | 6.00       | 150.00  |
| 576 D           |                                     | 1          |      |    | Pump Charge     | 1     | ea  |       |    | 1500.00    | 1500.00 |
| 330             |                                     | 1          |      |    | SMD cement      | 145   | sk  |       |    | 18.50      | 2682.50 |
| 276             |                                     | 1          |      |    | Fibrecel        | 50    | lb  |       |    | 2.50       | 125.00  |
| 279             |                                     | 1          |      |    | Bentonite gel   | 2     | sk  |       |    | 25.00      | 50.00   |
| 290             |                                     | 1          |      |    | D-air           | 2     | gal |       |    | 42.00      | 84.00   |
| 581             |                                     | 1          |      |    | services charge | 235   | sk  | 235   | 00 | 2.00       | 470.00  |
| 583             |                                     | 1          |      |    | Drayage         | 23384 | lb  | 29231 | TM | 1.00       | 29231   |

LEGAL TERMS: Customer hereby acknowledges and agrees to the terms and conditions on the reverse side hereof which include, but are not limited to, PAYMENT, RELEASE, INDEMNITY, and LIMITED WARRANTY provisions.

MUST BE SIGNED BY CUSTOMER OR CUSTOMER'S AGENT PRIOR TO START OF WORK OR DELIVERY OF GOODS

X  
 DATE SIGNED: \_\_\_\_\_ TIME SIGNED: \_\_\_\_\_  A.M.  P.M.  
 7345

REMIT PAYMENT TO:

SWIFT SERVICES, INC.  
 P.O. BOX 466  
 NESS CITY, KS 67560  
 785-798-2300

| SURVEY   | AGREE                        | UN-DECIDED                  | DIS-AGREE | PAGE TOTAL |
|--|------------------------------|-----------------------------|-----------|------------|
| OUR EQUIPMENT PERFORMED WITHOUT BREAKDOWN?                               |                              |                             |           | 5353.81    |
| WE UNDERSTOOD AND MET YOUR NEEDS?  |                              |                             |           |            |
| OUR SERVICE WAS PERFORMED WITHOUT DELAY?                                 |                              |                             |           |            |
| WE OPERATED THE EQUIPMENT AND PERFORMED JOB CALCULATIONS SATISFACTORILY? |                              |                             |           |            |
| ARE YOU SATISFIED WITH OUR SERVICE?                                      | <input type="checkbox"/> YES | <input type="checkbox"/> NO |           |            |
| <input type="checkbox"/> CUSTOMER DID NOT WISH TO RESPOND                |                              |                             |           |            |
| TOTAL  |                              |                             |           | 5564.13    |

CUSTOMER ACCEPTANCE OF MATERIALS AND SERVICES The customer hereby acknowledges receipt of the materials and services listed on this ticket.

SWIFT OPERATOR: [Signature] APPROVAL: \_\_\_\_\_

Thank You!

JOB LOG

SWIFT Services, Inc.

DATE \_\_\_\_\_ PAGE NO. \_\_\_\_\_

CUSTOMER Larson Engineering WELL NO. 1-28 LEASE Hireman Unit JOB TYPE Cement port collar TICKET NO. 26209

| CHART NO. | TIME | RATE (BPM) | VOLUME (BBL) (GAL) | PUMPS |   | PRESSURE (PSI) |        | DESCRIPTION OF OPERATION AND MATERIALS                                    |
|-----------|------|------------|--------------------|-------|---|----------------|--------|---|
|           |      |            |                    | T     | C | TUBING         | CASING |   |
|           |      |            |                    |       |   |                |        | 235 sk SMD cement w/ 1/4" flange<br>2 3/8 x 5 1/2 port collar - 2077'     |
|           | 1135 |            |                    |       |   |                |        | on loc YPK 114  |
|           | 1150 |            |                    |       |   | 1000           | 1000   | test to 1000 psi - hold   |
|           | 1200 |            |                    |       |   |                |        | open port collar  |
|           |      | 3 1/2      | 2                  |       |   | 300            |        | inj rate 3 1/2 bpm @ 300 psi  |
|           | 1205 | 3          | 8                  |       |   | 300            |        | mix 2 sk bentonite gel  |
|           |      | 3          |                    |       |   | 300            |        | mix SMD cement @ 11.2 ppw   |
|           |      | 3          | 4                  |       |   | 300            |        | fluid circ to surface   |
|           | 1230 | 3          | 78                 |       |   | 450            |        | — cement to surface —<br>(145 sk cement)<br>15 to pit                     |
|           |      |            | 7                  |       |   |                |        | pump 7 bbl H <sub>2</sub> O   |
|           | 1239 |            |                    |       |   | 1000           | 1000   | close port collar<br>test to 1000 psi - hold<br>run 5 joints              |
|           | 1245 |            | 20                 |       |   |                |        | Reverse hole clean<br>- 2 cement flags -<br><br>wash truck<br><br>Rack up |
|           | 1345 |            |                    |       |   |                |        | job complete<br><br>Tests<br>Blaine, Phil & John                          |