

MARK MORRISON
1651 50th Road
Yates Center, KS 66783

WORK ORDER

HEMPEN LEASE

<u>DATE</u>	<u>WELL</u>	<u>DESCRIPTION</u>
3/6/2015	H-3	mixed 8 sacks of cement to cement surface
3/10/2015	H-3	established circulation; circulate 105 sacks of cement to surface pumped plug and set float shoe