



CHARGE TO: Larson Engineering
 ADDRESS:
 CITY, STATE, ZIP CODE:

TICKET 28612

PAGE 1 OF 1

SERVICE LOCATION: 1. Ness City KS
 WELLPROJECT NO: * 1-15
 LEASE: Schoepf
 COUNTY/PARISH: Lane
 STATE: KS
 CITY: Amy
 DATE: 6-22-15
 OWNER: Same
 TICKET TYPE: SERVICE
 CONTRACTOR: Wild West Well Service
 RIG NAME/NO.: # 1
 SHIPPED VIA: T
 DELIVERED TO: Location
 ORDER NO.:
 WELL TYPE: Oil
 WELL CATEGORY: Development
 JOB PURPOSE: Cement Port Collar
 WELL PERMIT NO.:
 WELL LOCATION: Amy KS - lay, lay, w info
 REFERRAL LOCATION:
 INVOICE INSTRUCTIONS:

PRICE REFERENCE	SECONDARY REFERENCE PART NUMBER	ACCOUNTING			DESCRIPTION	QTY		UM		UNIT PRICE	AMOUNT
		LOC	ACCT	DF							
575		1			MILEAGE			40	mi	5 ⁰⁰	200 ⁰⁰
576 D		1			Pump Change - Port Collar	1			job	1250 ⁰⁰	1250 ⁰⁰
330		1			SMD Cement			170	cks	15 ⁷⁵	2677 ¹⁵⁰
276		1			Floccle	1/4	1/6	60	lbs	2 ²⁵	135 ⁰⁰
290		1			D-Air			2	gal	42 ⁰⁰	84 ⁰⁰
581		1			Service Charge Cement			235	cks	1 ⁵⁰	352 ⁵⁰
583		1			Drayage	2335	0/1/6	467	TM	0 ⁷⁵	350 ²⁵

LEGAL TERMS: Customer hereby acknowledges and agrees to the terms and conditions on the reverse side hereof which include, but are not limited to, PAYMENT, RELEASE, INDEMNITY, and LIMITED WARRANTY provisions.

REMIT PAYMENT TO:
 SWIFT SERVICES, INC.
 P.O. BOX 466
 NESS CITY, KS 67560
 785-798-2300

SURVEY	AGREE	UN-DECIDED	DIS-AGREE	PAGE TOTAL
OUR EQUIPMENT PERFORMED WITHOUT BREAKDOWN				49
WE UNDERSTOOD AND MET YOUR NEEDS?				50 44
OUR SERVICE WAS PERFORMED WITHOUT DELAY?				
WE OPERATED THE EQUIPMENT AND PERFORMED JOB CALCULATIONS SATISFACTORILY?				Lane TAX 7.15%
ARE YOU SATISFIED WITH OUR SERVICE?	<input type="checkbox"/> YES	<input type="checkbox"/> NO		207 ¹⁰
<input type="checkbox"/> CUSTOMER DID NOT WISH TO RESPOND				TOTAL
				5256 ³⁵

MUST BE SIGNED BY CUSTOMER OR CUSTOMER'S AGENT PRIOR TO START OF WORK OR DELIVERY OF GOODS

X
 DATE SIGNED: 6-22-15
 TIME SIGNED: 1500
 SIGNATURE: [Signature]

CUSTOMER ACCEPTANCE OF MATERIALS AND SERVICES The customer hereby acknowledges receipt of the materials and services listed on this ticket.

SWIFT OPERATOR: David Kuehly
 APPROVAL:

Thank You!

JOB LOG

SWIFT Services, Inc.

DATE 6-22-15 PAGE 1

CUSTOMER		WELL NO.		LEASE		JOB TYPE		TICKET NO.	
Larson Engineering		1-15		Schoepf		Cement Port Collar		28612	
CHART NO.	TIME	RATE (BPM)	VOLUME (BBL) (GAL)	PUMPS		PRESSURE (PSI)		DESCRIPTION OF OPERATION AND MATERIALS	
				T	C	TUBING	CASING		
	1300							on location	
								P.C. 2 3/8 x 5 1/2 235 sks SMD w/ 1/4" flo	
	1326	∅	∅		✓		1000	pressure test * Hold *	
								open Port Collar	
		4	3		✓		350	Injection Rate	
	1333	3 1/2	94		✓		400	mix 170 sks SMD w/ 1/4" flo @ 11.2 ppm circulate cement to pit * 20 sks *	
		3 1/2	8		✓		400	close Displace cement	
								close Port Collar	
	1409	∅	∅		✓		1000	Pressure test * Hold *	
								Run 5 jts	
	1433	3 1/2	25		✓		350	Reverse clean	
								wash up trucks	
	1500							Job Complete	

Thank You
Dave John Isaac