

MARK MORRISON  
1651 50th Road  
Yates Center, KS 66783

## WORK ORDER

MEARS M LEASE

| <u>DATE</u> | <u>WELL</u> | <u>DESCRIPTION</u>  |
|-------------|-------------|---|
| 11/5/2015   | M-19        | mixed 8 sacks of cement to cement surface   |
| 11/9/2015   | M-19        | established circulation;<br>circulate 125 sacks of cement to surface;<br>pumped plug and set float shoe |