



CHARGE TO: Larson Engineering
 ADDRESS: _____
 CITY, STATE, ZIP CODE: _____

TICKET 30157

SERVICE LOCATION: Ness City KS
 WELL/PROJECT NO.: 2-11 LEASE: Paris COUNTY/PARISH: Lane STATE: KS CITY: Dighton DATE: 1 MAR 17 OWNER: _____
 TICKET TYPE: SERVICE SALES CONTRACTOR: _____ RIG NAME/NO.: _____ SHIPPED VIA: CT DELIVERED TO: Location ORDER NO.: _____
 WELL TYPE: oil WELL CATEGORY: WILD WEST Development JOB PURPOSE: cement part collar WELL PERMIT NO.: _____ WELL LOCATION: _____
 REFERRAL LOCATION: _____ INVOICE INSTRUCTIONS: _____

PRICE REFERENCE	SECONDARY REFERENCE/ PART NUMBER	ACCOUNTING			DESCRIPTION	QTY.		UNIT PRICE		AMOUNT
		LOC	ACCT	DF			UM		UM	
575		1			MILEAGE TRX W/	40	mi	5	00	200.00
576D		1			Pump Charge	1	ea	1250	00	1250.00
330		1			SAND cement	200	sk	15	75	3150.00
276		1			Fluore	50	lb	2	35	167.50
290		1			D-AIR	2	gal	42	00	84.00
581		1			service charge	300	sk	1	50	450.00
583		1			Drayage	29853	lb	597.06	78	447.80

LEGAL TERMS: Customer hereby acknowledges and agrees to the terms and conditions on the reverse side hereof which include, but are not limited to, **PAYMENT, RELEASE, INDEMNITY, and LIMITED WARRANTY** provisions.
 MUST BE SIGNED BY CUSTOMER OR CUSTOMER'S AGENT PRIOR TO START OF WORK OR DELIVERY OF GOODS
 X
 DATE SIGNED: _____ TIME SIGNED: _____ A.M. P.M.
 11:15

REMIT PAYMENT TO:
 SWIFT SERVICES, INC.
 P.O. BOX 466
 NESS CITY, KS 67560
 785-798-2300

SURVEY			AGREE	UN-DECIDED	DIS-AGREE	PAGE TOTAL
OUR EQUIPMENT PERFORMED WITHOUT BREAKDOWN?						5694.30
WE UNDERSTOOD AND MET YOUR NEEDS?						-10.910
OUR SERVICE WAS PERFORMED WITHOUT DELAY?						-DISC
WE OPERATED THE EQUIPMENT AND PERFORMED JOB CALCULATIONS SATISFACTORILY?						5124.87
ARE YOU SATISFIED WITH OUR SERVICE?	<input type="checkbox"/> YES	<input type="checkbox"/> NO				Lane CO TAX 7.5% 225.89
<input type="checkbox"/> CUSTOMER DID NOT WISH TO RESPOND						TOTAL
						5350.76

CUSTOMER ACCEPTANCE OF MATERIALS AND SERVICES The customer hereby acknowledges receipt of the materials and services listed on this ticket.
 SWIFT OPERATOR: [Signature] APPROVAL: _____
 Thank You!

JOB LOG

SWIFT Services, Inc.

DATE 1 MAR 17 PAGE NO. 1

CUSTOMER		WELL NO.		LEASE		JOB TYPE		TICKET NO.	
Larson Engineering		2-11		Paris		cement port collar		30157	
CHART NO.	TIME	RATE (BPM)	VOLUME (BBL) (GAL)	PUMPS		PRESSURE (PSI)		DESCRIPTION OF OPERATION AND MATERIALS	
				T	C	TUBING	CASING		
								300 sk SMD cement w/ 1/4" Flocide 2 3/8 x 4 1/2 port collar 2116'	
	0900							on loc TR# 114	
	0920					1000	1000	test to 1000 psi - held	
	0927	3 1/2	2			350		open port collar inj rate 3 1/2 bpm @ 350 psi	
	0930	3 1/2				350		mix SMD cement @ 11.2 ppg - circ fluid to surface - → cement to surface ← { 200 sk mix at 1500 to P.T. }	
		3 1/2	17			400			
		3 1/2	108			400			
			7					Displace w/ H ₂ O - 7 bbl -	
	1004					1000	1000	close port collar test to 1000 psi - held	
	1008							run 5 JTs	
	1018		20					Reverse hole clean - 2 cement plugs -	
	1025							Pull tool Break truck Rack up	
	1055							Job complete Flunks Blow Port # 15000	