



CHARGE TO: Karsen Engineering
 ADDRESS: _____
 CITY, STATE, ZIP CODE: _____

TICKET 30171

PAGE 1 OF 1

SERVICE LOCATIONS: Assa City KS
 WELL/PROJECT NO. #3 LEASE Voshell COUNTY/PARISH Lavo STATE KS CITY Dighton DATE 21 MAR 17 OWNER _____
 TICKET TYPE SERVICE SALES CONTRACTOR _____ RIG NAME/NO. _____ SHIPPED VET DELIVERED TO location ORDER NO. _____
 WELL TYPE oil WELL CATEGORY Development JOB PURPOSE Cement surface pipe WELL PERMIT NO. _____ WELL LOCATION 13-19-29
 REFERRAL LOCATION _____ INVOICE INSTRUCTIONS _____

PRICE REFERENCE	SECONDARY REFERENCE/ PART NUMBER	ACCOUNTING			DESCRIPTION	QTY.		U/M		UNIT PRICE	AMOUNT
		LOC	ACCT	DF							
575		1			MILEAGE	40	mi			5.00	200.00
5765		1			Pump Charge	1	ea			800.00	800.00
325		1			Standard cement	165	sk			12.85	2021.25
279		1			Benlate gel	300	lb	3	sk	25.00	75.00
278		1			Calcium chloride	350	lb	7	sk	40.00	280.00
276		1			Floccle	50	lb			2.25	112.50
582		1			service charge	165	sk			1.50	247.50
583		1			Drayage (min)	1620	lb	324.2	TH	2.50	250.00

LEGAL TERMS: Customer hereby acknowledges and agrees to the terms and conditions on the reverse side hereof which include, but are not limited to, **PAYMENT, RELEASE, INDEMNITY, and LIMITED WARRANTY** provisions.

MUST BE SIGNED BY CUSTOMER OR CUSTOMER'S AGENT PRIOR TO START OF WORK OR DELIVERY OF GOODS

X
 DATE SIGNED _____ TIME SIGNED _____ A.M. P.M.
03/20

REMIT PAYMENT TO:

SWIFT SERVICES, INC.
 P.O. BOX 466
 NESS CITY, KS 67560
 785-798-2300

SURVEY	AGREE	UN-DECIDED	DIS-AGREE	PAGE TOTAL	
OUR EQUIPMENT PERFORMED WITHOUT BREAKDOWN?				3986.25	
WE UNDERSTOOD AND MET YOUR NEEDS?				- 398.63	
OUR SERVICE WAS PERFORMED WITHOUT DELAY?				10% 30%	3587.62
WE OPERATED THE EQUIPMENT AND PERFORMED JOB CALCULATIONS SATISFACTORILY?				Landco 7.5%	167.99
ARE YOU SATISFIED WITH OUR SERVICE? <input type="checkbox"/> YES <input type="checkbox"/> NO				TOTAL	3755.61

CUSTOMER ACCEPTANCE OF MATERIALS AND SERVICES The customer hereby acknowledges receipt of the materials and services listed on this ticket

SWIFT OPERATOR BW APPROVAL _____

Thank You!

JOB LOG

SWIFT Services, Inc.

DATE 21 MAR 17 PAGE NO. 1

CUSTOMER *Lardon Engineering* WELL NO. *3* LEASE *Voshell* JOB TYPE *Cement surface pipe* TICKET NO. *30171*

CHART NO.	TIME	RATE (BPM)	VOLUME (BBL) (GAL)	PUMPS		PRESSURE (PSI)		DESCRIPTION OF OPERATION AND MATERIALS
				T	C	TUBING	CASING	
								105 sk STANDARD cement 2% gel 3% CC #1/4 Floccula 6 jts 20" casing TD = 262'
	2130							on loc TRK 114
	2155							start 8 5/8" x 20" casing in well
	2330							circulate
	2340	4 1/4	42				200	mix STD 2% 3% cement 165 sk @ 1427 ft
	2353	4	15 1/2				200	Displace 15 1/2 bbl H ₂ O → cement to surface ← Kickout
22 MAR	0000							shut in 8 5/8" { 165 mix at 15 to pit }
	0010							wash truck
								Rack up
	0030							job complete
								Thanks Blaine, Flint & PRESTON