



Services, Inc.

CHARGE TO: Larson Engineering
ADDRESS
CITY, STATE, ZIP CODE

TICKET 30320

PAGE 1 OF 1

| | | | | | | | |
|----------------------|----------------------|----------------------------|-----------------|--------------|----------------------------------|---------|-------|
| 1. SERVICE LOCATION | WELL/PROJECT NO. | LEASE | COUNTY/PARISH | STATE | CITY | DATE | OWNER |
| Address City KS | # 1-23 | Sislers | Lene | KS | Dighton | 5-17-17 | Swane |
| 2. TICKET TYPE | CONTRACTOR | RIG NAME/NO. | SHIPPED VIA | DELIVERED TO | ORDER NO. | | |
| SALES | Southward Drilling | # 8 | CT | Lexington | | | |
| 3. WELL TYPE | WELL CATEGORY | JOB PURPOSE | WELL PERMIT NO. | | WELL LOCATION | | |
| 0-1 | Development | Cement 8 3/8" Surface Pipe | | | Dighton KS-65, 13 1/4 mi, S into | | |
| 4. REFERRAL LOCATION | INVOICE INSTRUCTIONS | | | | | | |

| PRICE REFERENCE | SECONDARY REFERENCE/ PART NUMBER | ACCOUNTING | | | DESCRIPTION | QTY. | UM | QTY. | UM | UNIT PRICE | AMOUNT |
|-----------------|----------------------------------|------------|------|----|-------------------------------|----------|----|------|-----|------------|---------|
| | | LOC | ACCT | DF | | | | | | | |
| 575 | | | | | MILEAGE | | | 40 | mi | 5.00 | 200.00 |
| 576.5 | | | | | Pump Charge - Shallow Surface | 8 3/8 in | | 1 | job | 800.00 | 800.00 |
| 325 | | | | | Standard Cement | | | 165 | sks | 12.25 | 2021.25 |
| 278 | | | | | Calcium Chloride | | | 3 | 90 | 40.00 | 280.00 |
| 279 | | | | | Bentonite Gel | | | 2 | 90 | 25.00 | 75.00 |
| 290 | | | | | D-Air | | | 2 | gal | 42.00 | 84.00 |
| 276 | | | | | Flocel | 1/4 lb | | 50 | lbs | 2.25 | 112.50 |
| 581 | | | | | Service Charge Cement | | | 165 | sks | 1.50 | 247.50 |
| 582 | | | | | Minimum Drayage Charge | | | 1 | ea | 250.00 | 250.00 |

LEGAL TERMS: Customer hereby acknowledges and agrees to the terms and conditions on the reverse side hereof which include, but are not limited to, **PAYMENT, RELEASE, INDEMNITY, and LIMITED WARRANTY** provisions.
MUST BE SIGNED BY CUSTOMER OR CUSTOMER'S AGENT PRIOR TO START OF WORK OR DELIVERY OF GOODS.

DATE SIGNED: 5-17-17
TIME SIGNED: 0140
AM/PM: AM

REMIT PAYMENT TO:
SWIFT SERVICES, INC.
P.O. BOX 466
NESS CITY, KS 67560
785-798-2300

SURVEY

OUR EQUIPMENT PERFORMED WITHOUT BREAKDOWN?
WE UNDERSTOOD AND MET YOUR NEEDS?
OUR SERVICE WAS PERFORMED WITHOUT DELAY?
WE OPERATED THE EQUIPMENT AND PERFORMED JOB CALCULATIONS SATISFACTORILY?
ARE YOU SATISFIED WITH OUR SERVICE?

YES NO

CUSTOMER DID NOT WISH TO RESPOND

| | | | | |
|--|-----------------------------------|--|--|-------------------------------------|
| OUR EQUIPMENT PERFORMED WITHOUT BREAKDOWN? | WE UNDERSTOOD AND MET YOUR NEEDS? | OUR SERVICE WAS PERFORMED WITHOUT DELAY? | WE OPERATED THE EQUIPMENT AND PERFORMED JOB CALCULATIONS SATISFACTORILY? | ARE YOU SATISFIED WITH OUR SERVICE? |
| | | | | |
| 1020.00 | 407.03 | 407.03 | 306.03 | 222.00 |
| 7.50 | 173.60 | | | |
| TOTAL | | | | |

SWIFT OPERATOR: David Huesh
APPROVAL: [Signature]
CUSTOMER ACCEPTANCE OF MATERIALS AND SERVICES: [Signature]
The customer hereby acknowledges receipt of the materials and services listed on this ticket.
Thank You!

JOB LOG

SWIFT Services, Inc.

DATE 5-17-17 PAGE NO. 1

CUSTOMER Larson Engineering WELL NO. *1-23 LEASE Sisters JOB TYPE 8 7/8 Surface TICKET NO. *30320

| CHART NO. | TIME | RATE (BPM) | VOLUME (BBL) (GAL) | PUMPS | | PRESSURE (PSI) | | DESCRIPTION OF OPERATION AND MATERIALS |
|-----------|------|------------|--------------------|-------|---|----------------|--------|---|
| | | | | T | C | TUBING | CASING | |
| | 0100 | | | | | | | on location 8 7/8" 20" |
| | | | | | | | | RTD-266 TP-266 |
| | 0205 | | | | | | | Break Circulation |
| | 0213 | 4 | 5 | | ✓ | | 200 | Pump 5 bbl water Spacer |
| | 0215 | 4 1/2 | 40 | | ✓ | | 200 | mix 165 sks STD 2% Gel 3% cc @ 14.7 fpp |
| | 0225 | 4 1/2 | 0 | | ✓ | | 100 | Start Displacement |
| | | 4 1/2 | 11 | | ✓ | | | circulate Cement to surface |
| | 0230 | 4 1/2 | 16.3 | | ✓ | | 300 | Kick out Pump *20 sks* |
| | | | | | | | | Shut in |
| | | | | | | | | wash up truck |
| | 0300 | | | | | | | Job Complete |

Thank You
Dave Preston Isaac