



CHARGE TO: Larson Engineering
 ADDRESS:
 CITY, STATE, ZIP CODE:

TICKET 30707

SERVICE LOCATIONS
 1. Ness City KS
 2.
 3.
 4. REFERRAL LOCATION

WELL/PROJECT NO. #2-7
 LEASE Paris
 COUNTY/PARISH Lane
 STATE KS
 CITY Dighton
 DATE 7-20-17
 OWNER Scumie

TICKET TYPE SERVICE SALES
 CONTRACTOR Fritzer Trucking
 RIG NAME/NO.
 SHIPPED VIA CT
 DELIVERED TO Location
 ORDER NO.

WELL TYPE Oil
 WELL CATEGORY Development
 JOB PURPOSE Cement 4 1/2" Port Collar
 WELL PERMIT NO.
 WELL LOCATION Dighton - 4 1/2 s, E/W into

INVOICE INSTRUCTIONS

PRICE REFERENCE	SECONDARY REFERENCE/ PART NUMBER	ACCOUNTING			DESCRIPTION	QTY.		UM		UNIT PRICE	AMOUNT
		LOC	ACCT	DF							
575		1			MILEAGE Trk # 112			40	mi	5.00	200.00
576 D		1			Pump Charge - Port Collar	4 1/2	in	1	job	1250.00	1250.00
330		1			SMD Cement			265	bags	15.75	4173.75
276		1			Floccle	1/4	lbs	75	lbs	2.25	168.75
290		1			D-Air			3	gal	42.00	126.00
581		1			Service Charge Cement			300	bags	1.50	450.00
583		1			Drayage	29925	lbs	599	lbm	00.75	449.25

LEGAL TERMS: Customer hereby acknowledges and agrees to the terms and conditions on the reverse side hereof which include, but are not limited to, **PAYMENT, RELEASE, INDEMNITY, and LIMITED WARRANTY** provisions.

MUST BE SIGNED BY CUSTOMER OR CUSTOMER'S AGENT PRIOR TO START OF WORK OR DELIVERY OF GOODS

DATE SIGNED: 7-20-17
 TIME SIGNED: 1100
 A.M.
 P.M.

REMIT PAYMENT TO:
 SWIFT SERVICES, INC.
 P.O. BOX 466
 NESS CITY, KS 67560
 785-798-2300

SURVEY	AGREE	UN-DECIDED	DIS-AGREE	PAGE TOTAL
OUR EQUIPMENT PERFORMED WITHOUT BREAKDOWN?				6817.75
WE UNDERSTOOD AND MET YOUR NEEDS?				10% Disc 30%
OUR SERVICE WAS PERFORMED WITHOUT DELAY?				5984.10
WE OPERATED THE EQUIPMENT AND PERFORMED JOB CALCULATIONS SATISFACTORILY?				Lane Co. TAX 7.50
ARE YOU SATISFIED WITH OUR SERVICE?	<input type="checkbox"/> YES	<input type="checkbox"/> NO		290.23
<input type="checkbox"/> CUSTOMER DID NOT WISH TO RESPOND				TOTAL
				6274.33

CUSTOMER ACCEPTANCE OF MATERIALS AND SERVICES The customer hereby acknowledges receipt of the materials and services listed on this ticket.

SWIFT OPERATOR: David Kuehn
 APPROVAL:
 Thank You!

JOB LOG

SWIFT Services, Inc.

DATE 7-20-17 PAGE NO. 1

CUSTOMER Larson Engineering WELL NO. #2-7 LEASE Paris JOB TYPE Port Collar TICKET NO. # 30707

CHART NO.	TIME	RATE (BPM)	VOLUME (BBL) (GAL)	PUMPS		PRESSURE (PSI)		DESCRIPTION OF OPERATION AND MATERIALS
				T	C	TUBING	CASING	
	0900							on location 2 3/8" x 4 1/2"
								P.C. - 2092'
	0920	0	0		✓		1000	Pressure Test * Hold *
								Open P.C.
	0930	3	5		✓		300	Injection Rate
	0940	3 1/2	147		✓		400	Mix 265 sks SMD w/ 1/4" flo @ 11.2ppgs circulate cement to Surface
	1015	3	7 1/2		✓		450	Displace Cement
								Close P.C.
	1020	0	0		✓		1000	Pressure Test * Hold *
								Run S/s
	1035	3 1/2	25		✓		350	Reverse clean * 265 sks total * * 20 sks pit *
								wash up truck
	1115							Job Complete

Thank You
Dave Preston Isaac