



**Services, Inc.**

CHARGE TO: RF Flewabee  
 ADDRESS  
 CITY, STATE, ZIP CODE

TICKET 031377

SERVICE LOCATIONS: <u>Linn City KS</u>	WELL/PROJECT NO. # <u>3</u>	LEASE <u>Swartzkopf</u>	COUNTY/PARISH <u>Linn</u>	STATE <u>KS</u>	CITY <u>Ness City</u>	DATE <u>12 APR 18</u>	OWNER
TICKET TYPE <input type="checkbox"/> SERVICE <input type="checkbox"/> SALES	CONTRACTOR	RIG NAME/NO.	SHIPPED <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	DELIVERED TO <u>Location</u>	ORDER NO.	WELL PERMIT NO.	WELL LOCATION <u>35-18-24</u>
WELL TYPE <u>Drill</u>	WELL CATEGORY <u>Development</u>	JOB PURPOSE <u>concrete post collar</u>	INVOICE INSTRUCTIONS				

PRICE REFERENCE	SECONDARY REFERENCE/ PART NUMBER	ACCOUNTING		DESCRIPTION	QTY.	UM	UNIT PRICE	AMOUNT
		LOC	ACCT					
<u>675</u>				MILEAGE	<u>10</u>	<u>mi</u>	<u>5.00</u>	<u>500.00</u>
<u>576D</u>				<u>TRK 114</u>				
				<u>Pump Charge</u>	<u>1</u>	<u>ea</u>	<u>1300.00</u>	<u>1300.00</u>
<u>336</u>				<u>SMB cement</u>	<u>160</u>	<u>sk</u>	<u>16.25</u>	<u>2600.00</u>
<u>276</u>				<u>Flare</u>	<u>40</u>	<u>lb</u>	<u>2.50</u>	<u>1000.00</u>
<u>290</u>				<u>D-ARR</u>	<u>1</u>	<u>gal</u>	<u>48.00</u>	<u>48.00</u>
<u>104</u>				<u>Part Collar Tool opening Rental</u>	<u>5</u>	<u>in</u>	<u>200.00</u>	<u>260.00</u>
<u>581</u>				<u>Service charge</u>	<u>200</u>	<u>sk</u>	<u>1.75</u>	<u>350.00</u>
<del>583</del>	<u>583</u>			<u>Drayage (min)</u>	<u>1</u>	<u>ea</u>	<u>250.00</u>	<u>250.00</u>

**LEGAL TERMS:** Customer hereby acknowledges and agrees to the terms and conditions on the reverse side hereof which include, but are not limited to, **PAYMENT, RELEASE, INDEMNITY, and LIMITED WARRANTY** provisions.

MUST BE SIGNED BY CUSTOMER OR CUSTOMER'S AGENT PRIOR TO START OF WORK OR DELIVERY OF GOODS.  
 X Paul Henderson  
 DATE SIGNED \_\_\_\_\_ TIME SIGNED \_\_\_\_\_  
 A.M.  P.M.

**REMIT PAYMENT TO:**  
**SWIFT SERVICES, INC.**  
 P.O. BOX 466  
 NESS CITY, KS 67560  
 785-798-2300

**SURVEY**

OUR EQUIPMENT PERFORMED WITHOUT BREAKDOWN?	AGREE	UNDECIDED	DISAGREE
WE UNDERSTOOD AND MET YOUR NEEDS?			
OUR SERVICE WAS PERFORMED WITHOUT DELAY?			
WE OPERATED THE EQUIPMENT AND PERFORMED JOB CALCULATIONS SATISFACTORILY?			

ARE YOU SATISFIED WITH OUR SERVICE?  
 YES  NO  
 CUSTOMER DID NOT WISH TO RESPOND

PAGE TOTAL 4892.00  
 TAX 65.10  
 TOTAL 5083.23

CUSTOMER ACCEPTANCE OF MATERIALS AND SERVICES The customer hereby acknowledges receipt of the materials and services listed on this ticket.  
 SWIFT OPERATOR Paul Henderson APPROVAL Paul Henderson  
 Thank You!

JOB LOG

SWIFT Services, Inc.

DATE 12 PAGE NO. 1

CUSTOMER		WELL NO.		LEASE		JOB TYPE		TICKET NO.	
RF Heubner		#3		Schwartzkopf		cement port collar		31377	
CHART NO.	TIME	RATE (BPM)	VOLUME (BBL) (GAL)	PUMPS		PRESSURE (PSI)		DESCRIPTION OF OPERATION AND MATERIALS	
				T	C	TUBING	CASING		
									200SE SMD w/ 1/4" Flocele 2 3/8 x 5 1/2 port collar = 1575'
	1000								on loc TRK 114
	1010					1000	1000		test to 1000psi - held open port collar
	1017	3	3			350			inj rate 3 bpm @ 300psi
	1020	3				350			Mix SMD cement @ 112ppg
		3	3			350			- circ fluid top it -
		3	86			150			→ cement to surface ←
									Displace 5 bbl H <sub>2</sub> O
									close port collar
	1055					1000	1000		test to 1000psi - held Run 4 joints
									circulate, hole clean - 2 cement f logs -
									wash truck pull tool
									Back up
									job complete
	1130								Trucks Blaine Flat & return