

WATER WELL RECORD (WWC5.2)

Constructed

KOLAR DOC ID 1984413

WELL ID _____

LOCATION OF WATER WELL

County	Rooks	Section	26	Township	9	Range	18 ☐ E ☒ W	Fraction	SW ¼ NW ¼ NW ¼
Latitude	39.24594	Longitude	-99.30666	Datum	WGS84	Elevation	2156		

WATER WELL LOCATION☐ at owner's address

NW4 26-9-18

WATER WELL OWNER

Name	Cliff Husmann
Business	
Address	630 S. Commercial Ave. Plainville KS 67663

PERMIT & ID NUMBERS (AS REQUIRED)

DWR Application No.: _____
 KDHE / EPA Project Code: _____
 Site Name: _____
 KDHE UIC Class V Form Completed: ☐ Yes ☐ No
 County/Local Permit Required? ☐ Yes ☐ No
 Permit Obtained? ☒ Yes ☐ No Permit ID: N/A
 Oil/Gas Lease Name & Well #: _____

CONSTRUCTION

Casing: Height above land surface: 36 in.
 Is casing height less than 12 inches? ☐ Yes ☒ No
 Blank Casing type: ThermalPlastic
 1st interval: 0 ft. to 35 ft.; Diameter 5 in.
 Casing Joint: : Glued Weight: 2.91 lbs/ft
 Wall thickness or gauge no.: _____
 2nd interval: _____ ft. to _____ ft.; Diameter _____ in.
 Casing Joint: : _____ Weight: _____ lbs/ft
 Wall thickness or gauge no.: _____
 3rd interval: _____ ft. to _____ ft.; Diameter _____ in.
 Casing Joint: : _____ Weight: _____ lbs/ft
 Wall thickness or gauge no.: _____

Screen / Perforation material: PVC

Specify if other: _____

Screen / Perforation openings: Continuous slot (PVC)

1st interval 35 ft. to 65 ft. Slot Size _____
 2nd interval _____ ft. to _____ ft. Slot Size _____
 3rd interval _____ ft. to _____ ft. Slot Size _____

WELL WATER USE

Domestic Lawn/Garden

Additional info if required:

of Boreholes

of Dewatering Wells

COMPLETIONDepth of completed well: 65 ft.Depth(s) groundwater encountered: ☐ Dry Well

(1) _____ ft.; (2) _____ ft.; (3) _____ ft.;

Static water level in well: 25 ft.Date measured: 09/18/2026Measured from: ☐ Top of Casing or ☒ Ground SurfaceMeasured: ☐ Above or ☒ Below Land SurfaceEstimated yield: 15 gpm

Pump Test Date: Water level was:

_____ ft. after _____ hours pumping _____ gpm

_____ ft. after _____ hours pumping _____ gpm

Pump Information:Pump Installed? ☐ Yes ☒ No Date: _____

Pump Type: _____ Horsepower: _____ Volts: _____

Drop Pipe Diameter: _____ in. Drop Pipe Length: _____ ft.

Water well disinfected? ☐ Yes ☐ No

Date disinfected (mm/dd/yy): _____

CONSTRUCTION**Borehole interval:**from 0 to 65 ft.

from _____ to _____ ft.

from _____ to _____ ft..

Borehole diameter:10 in.

_____ in.

_____ in.

Grout:1st Interval: 0 ft. to 20 ft. Grout material: Bentonite

2nd Interval: _____ ft. to _____ ft. Grout material: _____

3rd Interval: _____ ft. to _____ ft. Grout material: _____

Gravel pack:

Not Used

1st Interval: 20 ft. to 65 ft. Gravel Size: _____ ☐2nd Interval: _____ ft. to _____ ft. Gravel Size: _____ ☐3rd Interval: _____ ft. to _____ ft. Gravel Size: _____ ☐**DESIGNATED PERSON** Cody Werner**WELL COMPLETION DATE** 09/18/2026**CONTRACTOR BUSINESS NAME** Cody Werner

