

716487

Date	Depth	
9-8	3154	Conglomerate (-1420)
	3180	Simpson Sd (-1446)
	3193	Simpson Sh. (-1459)
	3209	Arbuckle (-1475)
	3214	R.T.D. Logging
9-9		Running pipe. 5½" @ 3211' w/200 sx cem.
9-10		MICT. Drlg cement
9-11		Drlg cement @ 3140'
9-13		Perf and tested Simpson Sd.
9-14		Testing
9-15		Called for tubing crew. Will finish today.
		Moving out