	1 020170	API NUMBER 15-119-20,701-0000
TATE CORP	PORATION COMMISSION ION DIVISION - PLUGGING SECTION	<u>SE SW SE</u> , SEC. 9 , T 33 S, R 30 W/K
OO COLORA	NOO DERBY BUILDING	
WICHITA, KANSAS 67202		330 feet from S section line
	N'S PLUGGING REPORT	1650 feet from E section line
	icense # 6033	Lease Name Butler Well # 1-9
Name& Address	Murfin Drilling Company	County Meade 196.89
	250 North Water, Suite 300	Well Total Depth 6058 feet
•	Wichita, KS 67202	Conductor Pipe: Sizefeet
		Surface Casiling: Size 8 5/8 feet 1514
\bandoned	Oil Well Gas WellX_	ATURENT Well D&A
)ther well	1 as hereinafter indicated	6.4988
lugalna (Kelso Casing Pulling	Sunfector Pipe: Size feet Sunfector Gasiffing: Size 8 5/8 feet 1514 ATTEMPTOR Well SWD Well D&A CONSERVATION DIVISION License Number 6050
Address	Box 347, Chase, KS 67524	CONSERVATION DIVISION License Number 6050 Month: 8 Year: 19 88
	3.30 D. D.	0 44-44
-		
	proposal received from Millard K	
company (name) Kelso Casing Pulling	(phone) 316-938-2457
vere: 4½	g" at 6046' PBTD 6003' Perfs at	5724-30 '
lst plug	sand back to 50' above perfs with	h 4 sx cement on top of sand with bailer,
2nd plúg	at 1540' with 50 sx cement,	
3rd plug	at 770' with 30 sx cement,	
4th plug	at 40' with 10 sx cement.	
	Plugging Prope	osal Received by Glenn Barlow
		(TECHNICIAN)
Plugging (Operations attended by Agent?: A	11 y Part None
		9 Month: 8 Year:19 88
ACTUAL PL	UGGING REPORT 1 st plug sanded ba	ack to 50' above perfs and dumped 4 sx cement
on top of	sand with bailer, TOC 5536'	
2nd plug	circulated jet mud in hole and pu	umped 50 sx cement at 1540'
3rd plug	pumped 30 sx cement at 770',	
	pumped 10 sx cement at 40'-0'	
<u> </u>	<u>унирен и за њенен за чи - 0</u>	
	Used common Class A cement by Hal	lliburton. Recovered 3400' of 4½" casing.
Kemarks:		necessary, use BACK of this form.)
I Nay D	AKANAKA Cobserve this plugging.	$\overline{\mathcal{L}}$
	8-16-88	Signed Slew & Barley
/. NO	CII	(TECHNICIAN)
(* 19U		FORM CP-2/3

FORM CP-2/3 Rev.01-84

Continued . . .

40 sacks cement, pulled to 40', pumped 10 sacks cement, pulled shot joint.

Plugging Complete.