

KANSAS CORPORATION COMMISSION ONE POINT STABILIZED OPEN FLOW OR DELIVERABILITY TEST

Type Test:

- Open Flow
 Deliverability

(See Instructions on Reverse Side)

Test Date:
11-14-14

API No. 15
15-067-21796 -00-00

Company MERIT ENERGY COMPANY, LLC		Lease LADNER ATU		Well Number D-4	
County GRANT	Location SW SW SW SE	Section 13	TWP 27S	RNG (E/W) 35W	Acres Attributed
Field HUGPAN		Reservoir CHASE & COUNCIL GROVE		Gas Gathering Connection ONEOK	
Completion Date 8-27-14		Plug Back Total Depth 3166		Packer Set at NONE	
Casing Size 5.5	Weight 17.0	Internal Diameter 4.892	Set at 3209	Perforations 2582	To 2974
Tubing Size	Weight	Internal Diameter	Set at	Perforations	To

KCC WICHITA

DEC 08 2014

RECEIVED

Type Completion (Describe) COMINGLED GAS		Type Fluid Production NONE		Pump Unit or Traveling Plunger? Yes / No NO	
Producing Thru (Annulus / Tubing) ANNULUS		% Carbon Dioxide 0.045		% Nitrogen 16.605	
Vertical Depth(H) 2778		Pressure Taps FLANGE		Gas Gravity - G _g 0.714	
				(Meter Run) (Prover) Size 2.067"	
Pressure Buildup:	Shut in 11-10-14 20 at 1000 (AM) (PM)	Taken 11-13-14 20 at 1000 (AM) (PM)			
Well on Line:	Started 11-13-14 20 at 1000 (AM) (PM)	Taken 11-14-14 20 at 1000 (AM) (PM)			

OBSERVED SURFACE DATA

Duration of Shut-in 72.0 Hours

Static / Dynamic Property	Orifice Size (inches)	Circle one: Meter or Prover Pressure psig (Pm)	Pressure Differential in Inches H ₂ O	Flowing Temperature t	Well Head Temperature t	Casing Wellhead Pressure (P _w) or (P ₁) or (P _o)		Tubing Wellhead Pressure (P _w) or (P ₁) or (P _o)		Duration (Hours)	Liquid Produced (Barrels)
						psig	psia	psig	psia		
Shut-in						28.0	42.4			72.0	
Flow	1.000	12.4	60.7	48	75	15.4	29.8			24.0	0

FLOW STREAM ATTRIBUTES

Plate Coefficient (F _v) (F _p) Mcfd	Circle one: Meter or Prover Pressure psia	Press Extension $\sqrt{P_m \times h}$	Gravity Factor F _g	Flowing Temperature Factor F _t	Deviation Factor F _{pr}	Metered Flow R (Mcfd)	GOR (Cubic Feet/ Barrel)	Flowing Fluid Gravity G _w
5.0728	26.80	40.33	1.1835	1.0117	1.0023	245.5	NONE	0.714

(OPEN FLOW) (DELIVERABILITY) CALCULATIONS

(P_c)² = 1.8 : (P_w)² = 0.9 : P_d = 70.5 % (P_o - 14.4) + 14.4 = 42.4 : (P_o)² = 0.207 (P_d)² =

(P _c) ² - (P _o) ² or (P _c) ² - (P _d) ²	(P _c) ² - (P _w) ²	Choose formula 1 or 2: 1. P _c ² - P _o ² 2. P _c ² - P _d ² divided by: P _c ² - P _w ²	LOG of formula 1, or 2, and divide by: $\frac{P_c^2 - P_w^2}{P_c^2 - P_o^2}$	Backpressure Curve Slope = "n" or Assigned Standard Slope	n x LOG	Antilog	Open Flow Deliverability Equals R x Antilog (Mcfd)
1.59	0.90	1.761	0.2458	0.850	0.2090	1.6179	397.28

Open Flow 397 Mcfd @ 14.65 psia Deliverability Mcfd @ 14.65 psia

The undersigned authority, on behalf of the Company, states that he is duly authorized to make the above report and that he has knowledge of the facts stated therein, and that said report is true and correct. Executed this the 14 day of NOVEMBER, 20 14

Copy to KCC Wichita
Witness (if any)

Precision Wireline & Testing
For Company
Mark A. Buck
Checked by

For Commission

Merit Energy Co. - Janna Burton