

TEST PUMPING RESULTS & PUMP INSTALLATION

Best Available Copy

Owner Harold Titus Address _____ Date 10-31-74
 Well Site _____ Sec 4 T 22 R 10N County Reno

TEST PUMPING RESULTS

New Well ☒ Workover _____ Well Depth 42 Ft.

W.L. at start 8 at finish _____ Pumped _____ hrs before test

thru 4 in discharge Ran 40 Test Pump _____ Test Pipe _____

Gravel Settled _____ ft. Csg. cut off at 2 ft above G.L.

Did well pump sand _____ mud _____ for _____ Took water sample Yes

RPM	GPM	DD	TIME	REMARKS
1000	650	32		
900	600	30		
800	550	28		

42

32' Plain

WELL RECORD

Depth 42 ft.
 Casing 16" x 7 ga.
 Screen 16" x 7 ga. Johnson
 10' set on bottom
 Gravel Pack- CM3
 Closed steel bottom

10' Screen Johnson

PUMP INSTALLATION

New _____ Used _____ Well Depth _____ P. Setting _____

Make _____ W.L. _____ O.L. _____ Drive Shaft Size _____

Column: _____ in., _____ jts., Total ft. _____ Type _____