

Reno 59-21
(59)

TEST PUMPING RESULTS & PUMP INSTALLATION

CUSTOMER E D Green ADDRESS Plevna Ks RFD 1 Date Feb 11 1969

WELL SITE 1W 1/2 N 1/2 E of Huntsvill Ks Sec 6 T 23 R 9 County Reno

TEST PUMPING RESULTS New Well X Workover Well Depth 89 Ft.

W.L. at start 16'4", at finish 22'-. Pumped 40 mins. before test thru 8 in. discharge. Ran 80 ft Test pump, Tailpipe.

Gravel settled _____ ft. Csg. cut off at _____ ft. 13" A.G.L.

Did well pump sand _____ mud _____ for _____. Took water sample Yes

RPM	GPM	DD	TIME	REMARKS
1300	750	74'8"	4:40P	T.O.A
1200	700	71'2"	4:45P	C.O.A in 2 mins
1125	600	64'9"	4:50P	
1050	500	57'8"	4:55P	
960	480	53'4"	5:00P	

90 ft. well.
30 ft screen.

24
1 West 1/2 N 1/2 E Huntsville
60' plain casing 3/16 g. 16 dia.
20 perf. " " g. "

PUMP INSTALLATION New _____ Used _____ Well Depth _____ P.Setting _____

Make _____ W.L. _____ O.L. _____, Drive Shaft size _____

Column: _____ in., _____ jts., Total ft. _____ Type _____

Bowls: Lng. _____, Dia. _____ IMP. _____, Stages _____

Head Ser. No. _____

Other _____

POWER

Gearhead: Make _____, HP _____ Ratio _____ Ser. No. _____

Frame _____ Type _____ Head Shaft _____

Electric Motor: Make _____ HP _____ Volts _____ Ph _____ Cyc _____

Amps _____ M. Amps _____ Model _____ RPM _____

SUBMERSIBLE PUMP Make _____ HP _____ Volts _____ RPM _____ Ph _____

Model _____ Cyc _____ Amps _____ M. Amps _____

Operator Rosendahl # 28