

# QUEST

Resource Corporation

211 W. 14TH STREET,  
CHANUTE, KS 66720  
620-431-9500

D10065

TICKET NUMBER

6979

FIELD TICKET REF # \_\_\_\_\_

FOREMAN Joe BIANCHERO

SSI \_\_\_\_\_

API \_\_\_\_\_

## TREATMENT REPORT & FIELD TICKET CEMENT

DATE	WELL NAME & NUMBER	SECTION	TOWNSHIP	RANGE	COUNTY
10-13-10	Beachner Bms 31-28-20-1	31 <del>28</del>	28	20	No

FOREMAN / OPERATOR	TIME IN	TIME OUT	LESS LUNCH	TRUCK #	TRAILER #	TRUCK HOURS	EMPLOYEE SIGNATURE
Joe BIANCHERO	7:00	12:00		904850		5	Joe BIANCHERO
Darrell Chamy	↓	↓		903255		5	Darrell Chamy
Larry Reddick	↓	↓		903206		5	Larry Reddick

JOB TYPE Surface HOLE SIZE 11 HOLE DEPTH \_\_\_\_\_ CASING SIZE & WEIGHT 8 5/8 Surface  
 CASING DEPTH \_\_\_\_\_ DRILL PIPE \_\_\_\_\_ TUBING \_\_\_\_\_ OTHER \_\_\_\_\_  
 SLURRY WEIGHT 14 SLURRY VOL \_\_\_\_\_ WATER gal/sk \_\_\_\_\_ CEMENT LEFT in CASING \_\_\_\_\_  
 DISPLACEMENT \_\_\_\_\_ DISPLACEMENT PSI \_\_\_\_\_ MIX PSI \_\_\_\_\_ RATE 4bpm

REMARKS:

Drill Rig ARRIVED At 9:45am. At 10:30 we started Pumping gel to get pit while Rig Drilled Surface. when Rig Reached Surface Bottom we shut down. Pulled Drilled pipe RAN Surface Pipe Pumped 25 SKS of cement At 4bpm to get cement to surface. Shut valve in on Surface Pipe cleaned Equipment Left location at 12:00 pm

ACCOUNT CODE	QUANTITY or UNITS	DESCRIPTION OF SERVICES OR PRODUCT	TOTAL AMOUNT
904850	5 hr	Foreman Pickup	
903255	↓ hr	Cement Pump Truck	
903206	↓ hr	Bulk Truck	
		Transport Truck	
		Transport Trailer	
		80 Vac	
	0	Casing	
	0	Centralizers	
	0	Float Shoe	
	0	Wiper Plug	
	0	Frac Baffles	
	25 SKS	Portland Cement	
	0	Gilsonite	
	0	Flo-Seal	
	0	Premium Gel	
	0	Cal Chloride	
	0	KCL	
	5000 gal	City Water	