Well Report METZGER 15N-34

API Number: Project Area:	SYCAMORE KS Wilson 30S - 14E - 34 180FSL - 2460FEL	AFE Number: AFE Amount:	G01027401300 \$0.00	
Activity Date	Activity Description			
12/14/2010	MIRU THORNTON DRILLED 11' HOLE 44.6' DEEP, RIH W/2 JOINTS 8-5/8" SURFACE CASING MIXED 8 SX TYPE 1 CEMENT, DUMPED DOWN THE BACKSIDE. SDFN			
12/15/2010	1237' TD, CATCHING SAMPLES AT ZONE	BIT, HAMMER AND DRILL PIPE, DRILLED OUT FROM UNDER SURFACE TO CHING SAMPLES AT ZONES OF INTEREST. RD DRILL RIG, RU OSAGE LL LOGS FROM LOGGER DEPTH TO SURFACE. SDFN WAITING TO BE		
1/27/2011	POZ CEMENT. PULLED PITE TO 481'. PU	RAN TO 1235 PUMPED GEL SPACER, MIXED 15 SACKS 60/40 TE TO 481'. PUMPED ANOTHER 15 SACKS CEMENT, PULLED ACKS CEMENT PUMPED 250' TO SURFACE. JOB COMPLETE		