Well Report zook 8C-3

API Number:

AFE Number:

Project Area: SYCAMORE

AFE Amount: \$0.00

KS Montgomery 31S - 14E - 3 1493FNL - 817FEL

Activity Date	Activity Description
12/29/2010	MIRU Thornton, drilled 11" hole 22' deep, RIH W/1 joint 8-5/8" surface casing. Mixed 4 sx type 1 cement, dumped down the backside. SDFN.
12/30/2010	TIH W/ 6 3/4" BIT, HAMMER AND DRILL PIPE, DRILLED OUT FROM UNDER SURFACE TO 400' RIG BROKE SDFN.
1/4/2011	DRILL OUT FROM 400' TO 1247' TD TAKING SAMPLES AT ZONES OF INTERIST RD DRILL RIG MOVE IN OSAGE WIRELINE PULLED LOGS FROM LOGGER DEPTH TO SURFACE. SDFN AWAITING TO PLUG.
1/27/2011	MI RU WITH 2-3/8 TUBING RAN TO 1235 PUMPED GEL SPACER, MIXED 15 SACKS 60/40 POZ CEMENT. PULLED PITE TO 481'. PUMPED ANOTHER 15 SACKS CEMENT, PULLED PIPE TO 250' PUMPED 60 SACKS CEMENT PUMPED 250' TO SURFACE. JOB COMPLETE BREAK DOWN.

Tuesday, April 19, 2011 Page 1 of 1