



MAY 02 2011



# TREATMENT REPORT

services, L.P.

1st-Stage

Lease No. <i>Novy Oil + Gas Inc.</i>		Date <i>4-26-11</i>	
Well # <i># 12</i>			
Field Order # <i>03890A</i>	Station <i>Pratt KS</i>	Casing <i>5 1/2"</i>	Depth <i>3820</i>
County <i>Rooks</i>		State <i>KS</i>	
Type Job <i>5 1/2" 2-Stage LongString</i>		Formation <i>CNW T03826</i>	Legal Description <i>34-9-20</i>

PIPE DATA		PERFORATING DATA		FLUID USED		TREATMENT RESUME		
Casing Size <i>5 1/2"</i>	Tubing Size	Shots/Ft <i>1st-Stage 12 BBLs mud Flush</i>		Acid		RATE	PRESS	ISIP
Depth <i>3820</i>	Depth	From	To <i>215</i>	Pre Pad		Max		5 Min.
Volume <i>93</i>	Volume	From	To <i>150</i>	Pad		Min		10 Min.
Max Press <i>1500 #</i>	Max Press	From	To	Frac		Avg		15 Min.
Well Connection <i>P.C.</i>	Annulus Vol.	From	To	Disp.		HHP Used		Annulus Pressure
Plug Depth <i>3804</i>	Packer Depth	From	To	Flush <i>H2O + mud.</i>		Gas Volume		Total Load

Customer Representative <i>Kurt</i>	Station Manager <i>Scotly</i>	Treater <i>Allen</i>
-------------------------------------	-------------------------------	----------------------

Service Units	<i>28443</i>	<i>19903</i>	<i>19905</i>	<i>19831</i>	<i>21010</i>	<i>19960</i>	<i>19918</i>				
Driver Names	<i>Werth Keenan Lesley. Jared</i>					<i>PALE Phy</i>					

Time	Casing Pressure	Tubing Pressure	Bbls. Pumped	Rate	Notes
<i>4:30 PM</i>					<i>DV @ 1637' Service Log Royal #1 on loc. Discuss Safety, Setup. Plan Job Laying down Drill Collars</i>
<i>5:00</i>					<i>out of hole, lay down Kelly. Rig up To Run 5 1/2" casing 14 #</i>
					<i>Start 5 1/2" casing. Shoe Joint 15.90 w/ PKR. Shoe + Latch down Baffle in cent-3-4-5-50-53-54.</i>
					<i>Basket-2-51 DV 52 @ 1637'</i>
<i>7:50</i>					<i>Pipe @ 3820 Hook up + CIR Thru PKR Shoe OK</i>
					<i>Drop Ball To set PKR Shoe</i>
<i>8:00</i>	<i>1200</i>				<i>PKR Shoe set @ 1200' CIR. w/ Rig</i>
	<i>200 #</i>		<i>12</i>	<i>5</i>	<i>Pump 12 BBLs mud Flush</i>
			<i>5</i>	<i>5</i>	<i>Pump 5 BBLs H2O spacer</i>
			<i>55</i>	<i>5</i>	<i>mix + pump 215 SKS 60/40 Poz @ 14.</i>
			<i>38</i>	<i>5</i>	<i>mix + pump 150 SKS 60/40 Poz w/ 6il. @ 14.</i>
					<i>washout Pump + line - Drop Plug.</i>
				<i>6</i>	<i>start Disp. - 50 BBL H2O + 43 BBL mud</i>
	<i>500 #</i>			<i>5</i>	<i>caught Lift 50 BBLs</i>
<i>10:00</i>	<i>1500 #</i>		<i>93</i>	<i>4</i>	<i>plug down - Release PSI OK.</i>
<i>10:30</i>	<i>1000 #</i>				<i>Drop Dart + open DV - CIR w/ Rig.</i>

(Continued)