

Mike's Testing & Salvage Inc

P O Box 467
Chase, KS 67524

Invoice

Date	Invoice #
6/21/2011	12818

Bill To
American Energies Corp. P.O Box 3972 Wichita, Kansas 67201-03972

5092

P O. No.	Lease	County
	Paul G Schrag	Harvey

Qty	Description	Rate	Amount
13	Hours Rig Time	190.00	2,470.00T
	5-27 11 Set in on location and rigged up. Backhoe cleaned location, dug cellar and pit. 2 7/8" tubing was welded to 5-1/2" casing, couldn't get tubing loose Ran in with sinker bar, tagged @1050' 5 Hours.		
	6-1-11 Pumped 15 bbls. of water down tubing, ran in with sinker bar, tagged @1600' Pumped 60 bbls of water down tubing, ran in with sinker bar, tagged @1600' Tied onto 5 1/2" casing, well only had a 5ft. 5-1/2" casing sub Pumped 45 sacks cement down tubing, shot tubing off @369', pumped 200 sacks down tubing, layed tubing down. Plugging Complete. 8 Hours.		
	Sales Tax	8.30%	205.01
		Total	\$2,675 01

COPELAND

POST OFFICE BOX 438
 HAYSVILLE, KS 67060
 (316) 524-1225
 (316) 524-1027 FAX

Invoice

JUN 15 2011

Acid & Cement

BURRTON, KS GREAT BEND, KS
 (620) 463-5161 (620) 793-3366
 FAX (620) 463-2104 FAX (620) 793-3536

INVOICE NUMBER:
 C37694-IN

BILL TO:
 AMERICAN ENERGIES CORP.
 P.O. BOX 516
 CANTON, KS 67428

LEASE: ⁶ PAUL SCHRAG 1 -195092

Plugging Well
 #10401023

DATE	ORDER	SALESMAN	ORDER DATE	PURCHASE ORDER	SPECIAL INSTRUCTIONS	
06/14/2011	C37694		06/01/2011		NET 30	
QUANTITY	U/M	ITEM NO./DESCRIPTION		D/C	PRICE	EXTENSION
1.00	EA	CEMENT PUMP CHARGE		0.00	650.00	650.00
245.00	SAX	60-40 POZ MIX 4%		0.00	9.69	2,374.05
3.00	SAX	CALCIUM CHLORIDE - SAX		0.00	40.00	120.00
150.00	LB	COTTONSEED HULLS		0.00	0.35	52.50
245.00	EA	BULK CHARGE		0.00	1.25	306.25
183.26	MI	BULK TRUCK - TON MILES		0.00	1.10	201.59
REMIT TO: P.O. BOX 438 HAYSVILLE, KS 67060		COP-B FUEL SURCHARGE IS NOT TAXABLE AND IS ADDED TO MILEAGE, PUMP AND OR DELIVERY CHARGES ONLY.		Net Invoice: 3,704.39 HAYCO Sales Tax: 53.95 Invoice Total: <u>3,758.34</u>		
RECEIVED BY _____		NET 30 DAYS				

There will be a charge of 1.5% "per month" (18% annual rate) on all accounts over 30 days past due.

Copeland Acid & Cement is a subsidiary of Grescol Oil Field Service
 Grescol Oil Field Service reserves a security interest in the goods sold until the same are paid for in full and reserve all the rights of a secured party under the Uniform Commercial Code

TREATMENT REPORT

Acid Stage No.

Date: 6-1-11 District: Bureau F. O. No.
 Company: American Energy Corp
 Well Name & No.: Rail Schrey #10
 Location: Field:
 County: Mooney State: KS

Casing: Size 2 7/8 Type & Wt. Set at ft.
 Formation: Perf. to
 Formation: Perf. to
 Formation: Perf. to
 Liner: Size Type & Wt. Top at ft. Bottom at ft.
 Cemented: Yes/No. Perforated from ft. to ft.
 Tubing: Size & Wt. 2 1/8 269' Perforated from ft. to ft.
 Open Hole Size T.D. ft. P.B. to ft.

Type Treatment: Amt. Type Fluid Sand Size Pounds of Sand

Breakdown: Bbl./Gal.
 Bbl./Gal.
 Bbl./Gal.
 Bbl./Gal.
 Flush: Bbl./Gal.

Treated from ft. to ft. No. ft.
 from ft. to ft. No. ft.
 from ft. to ft. No. ft.

Actual Volume of Oil/Water to Load Hole: Bbl./Gal.

Pump Trucks, No. Used: Std. 303 Sp. Twin.
 Auxiliary Equipment: Bulk 302
 Packer: Set at ft.
 Auxiliary Tools:
 Plugging or Sealing Materials: Type: 245 soda 60-40-40 Pa
3 Bys Halls 3 sacks CE (Gals.) (lb.)

Company Representative

Treater [Signature]

TIME a.m./p.m.	PRESSURES		Total Fluid Pumped	REMARKS
	Tubing	Casing		
10:45				On location Do JSH Rig up to pump down
:				trial - 2 7/8 steel pump water.
:	200		1881	Catch pressure 1881 @ 200' Start up Rate
:	350		3881	3881 @ 350'
:	650		7881	5.6 BPM @ 650' Pressure falling back up Rate
:	700		1780	6.5 BPM Rate 700' Pump tank empty tie on
:	700		1780	Tank tank & catch pressure again 6.5 BPM
11:01	500		201881	6.5 BPM Rate no flow of acid @ 5' or 8'
:				Tank tank empty shut down 15/4 350
11:05	200			4 min to lose 150' Release to tank
:				Flowed back 1888's flow back to pit
:				Hook on 5' Binal 5' pipe in well Send tank tank
:				off water.
11:35			0	Tie on 2 1/8 steel water
:			1881	Catch pressure Start mix going down hole.
:			0	5/3 slurry of 1881 by Calcium Chloride
:	100		7881	5 BPM Rate
:	0		10881	5 BPM Rate on 0 Wash up gain down hole 4/5 set
:	0		14881	Shut down Cement displaced to 500' to knee pressure
:				well empty come slightly
:				Shut down to rig in wire line tank Rig in
:				Bottom on 401 Shot pipe @ 3/4' floor pick up
:				1/2 of Hook up to cement
:			0	Start mix gain down hole Add 150' Halls
:				245 soda Calcium Chloride to slurry
:	Deal		45881	200 sacks quick cement to surface Made off
:				wash up deal location

REC'D JUN 21 2011