

JOB LOG

SWIFT Services, Inc.

DATE 5-6-11 PAGE NO. 1

CUSTOMER Dawson & Nelson WELL NO. 1-13 LEASE Sunlay JOB TYPE Cement Longstring TICKET NO. 19489

CHART NO.	TIME	RATE (BPM)	VOLUME (BBL) (GAL)	PUMPS		PRESSURE (PSI)		DESCRIPTION OF OPERATION AND MATERIALS
				T	C	TUBING	CASING	
5/5	22:30					14"	5 1/2"	On location w/FE Ready @ Midway
	22:45							start 5 1/2" 14"/ft casing to 3850'
								Insert Foot Shoe w/Auto-Kill
								L.D DU, Baffle - 55- 20' @ 3829'
								Cent collars 1-3-5-7-9-11-61
								Cement Baskets #62 #17 x 25 - out
								D.U. Tool #62 @ 1370' <u>92 JTS</u>
								Drop Fillup Ball 6 JTS out
	0100							Fin run casing - Tag Bottom
	0110							Rig cir / Rotate casing
								Fin cir - 1st stage
		6					300	Pump 50 gal Head Flush
		6					300	Pump 20 BBI KCL Flush
		4 1/2					250	Mix/Pump 150 SKS EA-2 cont
			36				Var	Fin cont - Wash out Pump & Lines
	0205							Drop LD. DU - Plug - start Displ <u>93 1/2</u>
		9					300	First 60 BBI - H2O - start 20 BBI Head
		9/7	70				300 400	Lowest press - slow rate to 7 BPM
		7	80				500	Blaght 2 1/2 stage KCL flush to lower Plug
		5 1/2	90				600	Slow Rate
	0220		93 1/2				800 1500	Plug Down - Hold - Release & Hold
								Drop D.U. opening device - Plug RTT/MT
		5	5				1050 850	Open D.U. - Fin KCL Flush 30 SKS/15 SKS
		5					250	start 135 SKS Sued @ 11.2
	0235		75				Var	Fin cont
								Drop D.U. Closing Plug
		5					200 300	Start Displ HD <u>93</u> BBI
	0315		33				600 1400	Plug Down - D.U. closed - Hold & Release
								<u>30 SKS cont circulate to Pet.</u>
								Wash up & Breakup
	0330							Job Complete
								<i>AWB</i> Nelson, Doug & John