

MORNING COMPLETION REPORT

Report Called in by: JACOB

Report taken by: _____

LEASE NAME & #	AFE#	DATE	DAYS	CIBP	PBTD:
RATZLAFF 15G-29		5/13/2011	1	DEPTH	TYPE FLUID
PRESENT OPERATION:				TYPE	WT
SET SURFACE					VIS
DEEPEST CASING OD SHOE DEPTH	LINERS OD TOP & SHOE DEPTH	REPAIR DOWN TIME HRS	CONTRACTOR	MOKAT	
			RIG NO		
		TEST PERFS			
PACKER OR ANCHOR	FISHING TOOLS	OD	ID	TEST PERFS	
				TO	
				TO	
				TO	
HRS	BRIEF DESCRIPTION OF OPERATION				
	MIRU Thornton, drilled 11" hole 44' deep, RIH W/2 joint 8-5/8" surface casing. Mixed 8 sx type 1 cement, dumped down the backside. SDFN.				

DAILY COST ANALYSIS

RIG _____

SUPERVISION _____

RENTALS _____

SERVICES _____

MISC _____

DETAILS OF RENTALS, SERVICES, & MISC

DRILLING @ 7.00/ft
DAYWORK
DIRTWORKS (LOC, RD, PIT)
LOGGING SERVICE

DAILY TOTALS 0 PREVIOUS TCTD 0 TCTD 0