MORNING COMPLETION REPORT

Report Called in by: JACOB Report taken by: LEASE NAME & # AFE# DATE DAYS CIBP PBTD: DEPTH TYPE FLUID RATZLAFF 15J-29 3/28/2011 TYPE 1 PRESENT OPERATION: SET SURFACE WT VIS DEEPEST CASING LINERS OD TOP & SHOE DEPTH REPAIR DOWN TIME HRS CONTRACTOR MOKAT OD SHOE DEPTH RIG NO TEST PERFS PACKER OR ANCHOR_ FISHING TOOLS OD ID **TEST PERFS** TO TO TO HRS BRIEF DESCRIPTION OF OPERATION MIRU Thornton, drilled 11" hole 43' deep, RIH W/2 joint 8-5/8" surface casing. Mixed 8 sx type 1 cement, dumped down the backside. SDFN. DAILY COST ANALYSIS **DETAILS OF RENTALS, SERVICES, & MISC** RIG DRILLING @ 7.00/ft DAYWORK SUPERVISION DIRTWORKS (LOC, RD, PIT) LOGGING SERVICE RENTALS SERVICES MISC DAILY TOTALS **PREVIOUS TCTD** 0 TCTD 0