

MORNING COMPLETION REPORT

Report Called in by: JM

Report taken by: KR D

LEASE NAME & #		AFE#	DATE	DAYS	CIBP	PBTD:
BELL 10-36			9/9/2011	1	DEPTH	TYPE FLUID
PRESENT OPERATION:					TYPE	
						WT
						VIS
DEEPEST CASING OD SHOE DEPTH	LINERS OD TOP & SHOE DEPTH		REPAIR DOWN TIME HRS		CONTRACTOR	
					RIG NO	
			TEST PERFS			
PACKER OR ANCHOR	FISHING TOOLS	OD	ID	TEST PERFS		
				TO		
				TO		
				TO		
HRS	BRIEF DESCRIPTION OF OPERATION					
	MIRU Thornton, drilled 11" hole 44' deep, RIH W/2 joint 8-5/8" surface casing. Mixed 8 sx type 1 cement, dumped down the backside. SDFN.					

DAILY COST ANALYSIS

		DETAILS OF RENTALS, SERVICES, & MISC	
RIG	1500	THORTON DRILLING	1500
SUPERVISION		8-5/8 SURFACE PIPE	700
RENTALS		CEMENT	120
SERVICES			
MISC	820		
			2320
DAILY TOTALS	2320	PREVIOUS TCTD	0
		TCTD	2320