MORNING COMPLETION REPORT

Report Called in by: JACOB Report taken by:

LEASE NAME & #	AFE#	DATE	DAYS	CIBP	[PBTD:	
			1	DEPTH	TYPE FLUID	
OSBURN 14-11	ON OFF OURFACE	10/10/2011		TYPE		
PRESENT OPERATION	DN: SET SURFACE	PIPE		STREET, STREET	WT	
EEPEST CASING	LINERS OD TOP & SH	OE DEFREPAIR DOWN	N TIME HDS	CONTRACTOR M	VIS OKAT	
DD SHOE DEPTH	Line of for work	OL BLINEI AIN BOW	TIME TINO	RIG NO	ORAT	
84' OF 8-5/8		TEST	T PERFS			
PACKER OR ANCHOR_	FISHING TOD ID			TEST PERFS		
					то	
					ТО	
					ТО	
HRS	BRIEF DESCRIPTI	ION OF OPERATION	ON			
	MIRU THORNTON DRILLING, DRILLED 11" HOLE, 85' DEEP, RIH W/4 JT 8 5/8" SURFACE CASING,					
	RIGGED UP CONSOLIDATED TO 8-5/8 SURFACE CASING, BREAK CIRCULATION WITH FREASH WATER					
	MIXED 65 SKS CLASS A CEMENT WITH 3% CALC 2 % GEL & 1/4# FLO SEAL PER SK. DIDN'T GET CEMEI					
	CIRCULATED TO TOP OF HOLE. SAND AND 11' FROM SURFACE TAKING CEMENT RETURNS. JOB COM					
	RIG DOWN.					
	-					
AILY COST ANALY	SIS					
				DETAILS OF RENTALS, SERVICES, & MISC		
RIG	2100		DRIL	LING	2100	
			CEM	IENT	2446.81	
SUPERVISION			DIRT	WORKS (LOC,RD, PIT)	2500	
			SUR	FACE CASING	1250	
			LANI	D/ LEGAL		
SERVICES	4946.81		-			
	7070.01					
MISC	1250					
					8296.81	

8296.81

DAILY TOTALS

8296.81

PREVIOUS TCTD