

# ALLIED CEMENTING CO., LLC. 036495

Federal Tax I.D.# 20-5975804

REMIT TO P.O. BOX 31  
RUSSELL, KANSAS 67665

SERVICE POINT:  
Liberia, KS.

|                                    |               |                  |                  |                                   |             |                          |                           |
|------------------------------------|---------------|------------------|------------------|-----------------------------------|-------------|--------------------------|---------------------------|
| DATE <u>10-26-11</u>               | SEC. <u>5</u> | TWP. <u>28s</u>  | RANGE <u>30w</u> | CALLED OUT                        | ON LOCATION | JOB START <u>10:15Am</u> | JOB FINISH <u>11:30Am</u> |
| LEASE <u>Smith</u>                 |               | WELL# <u>2-5</u> |                  | LOCATION <u>Vex Copeland K.S.</u> |             | COUNTY <u>Gray</u>       | STATE <u>K.S.</u>         |
| OLD OR <del>NEW</del> (Circle one) |               |                  |                  |                                   |             |                          |                           |

CONTRACTOR Sterling OWNER \_\_\_\_\_

TYPE OF JOB \_\_\_\_\_

HOLE SIZE 12 1/4 T.D. 1880

CASING SIZE 8 5/8 24# DEPTH 1879

TUBING SIZE \_\_\_\_\_ DEPTH \_\_\_\_\_

DRILL PIPE \_\_\_\_\_ DEPTH \_\_\_\_\_

TOOL \_\_\_\_\_ DEPTH \_\_\_\_\_

PRES. MAX 12-00 MINIMUM 500

MEAS. LINE \_\_\_\_\_ SHOE JOINT 40 ft

CEMENT LEFT IN CSG. 40 ft

PERFS. \_\_\_\_\_

DISPLACEMENT 117.1 Bbl H<sub>2</sub>O

EQUIPMENT

PUMP TRUCK CEMENTER Kenny

# 420-484 HELPER Kenny

BULK TRUCK

# 457-239 DRIVER Jose

BULK TRUCK

# 456-751 DRIVER \_\_\_\_\_

REMARKS:

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

THANK YOU!!!

CHARGE TO: Falcon Exp

STREET \_\_\_\_\_

CITY \_\_\_\_\_ STATE \_\_\_\_\_ ZIP \_\_\_\_\_

To Allied Cementing Co., LLC.  
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME Kevin Kuhn

SIGNATURE [Signature]

|                       |  |
|-----------------------|--|
| CEMENT                |  |
| AMOUNT ORDERED        | <u>600 SK 65/35/16%</u>                |
|                       | <u>Gel 3% CC 1/4# Flo Seal</u>         |
|                       | <u>150 SK Class A 3% CC 2% Gel</u>     |
| COMMON                | <u>150 @ 16.25 2437.50</u>             |
| POZMIX                | @ _____                                |
| GEL                   | <u>3 @ 21.25 63.75</u>                 |
| CHLORIDE              | <u>25 @ 58.20 1455.00</u>              |
| ASC                   | @ _____                                |
|                       | @ _____                                |
|                       | <u>600 SK Lite 600 @ 15.00 9000.00</u> |
|                       | @ _____                                |
|                       | <u>Flo Seal 150 @ 2.70 405.00</u>      |
|                       | @ _____                                |
|                       | @ _____                                |
|                       | @ _____                                |
|                       | @ _____                                |
| HANDLING              | <u>784 @ 2.25 1764.00</u>              |
| MILEAGE               | <u>4743.20</u>                         |
| TOTAL <u>19868.45</u> |  |

**SERVICE**

|                      |                          |
|----------------------|--------------------------|
| DEPTH OF JOB         | <u>1880 ft</u>           |
| PUMP TRUCK CHARGE    | <u>1925.00</u>           |
| EXTRA FOOTAGE        | @ _____                  |
| MILEAGE              | <u>600 @ 7.00 700.00</u> |
| MANIFOLD             | <u>1 @ 200 200.00</u>    |
| Light + V. Mileage   | <u>100 @ 4.00 400.00</u> |
|                      | @ _____                  |
| TOTAL <u>3225.00</u> |                          |

**PLUG & FLOAT EQUIPMENT**

|                        |                           |
|------------------------|---------------------------|
| <u>Centralizers</u>    | <u>3 @ 64.00 192.00</u>   |
| <u>Baskets</u>         | <u>3 @ 478.00 1434.00</u> |
| <u>Guide Shoes</u>     | <u>1 @ 394.00 394.00</u>  |
| <u>AFU Tracet</u>      | <u>1 @ 382.00 382.00</u>  |
| <u>Top Rubber Plug</u> | <u>1 @ 112.00 112.00</u>  |
| TOTAL <u>2514.00</u>   |                           |

SALES TAX (If Any) \_\_\_\_\_

TOTAL CHARGES \$25607.45

DISCOUNT \$20485.96 IF PAID IN 30 DAYS



### Cement Report

|          |                    |       |           |    |        |                   |            |       |    |
|----------|--------------------|-------|-----------|----|--------|-------------------|------------|-------|----|
| Customer | Falcon Exploration |       | Lease No. |    |        | Date              | 11-6-11    |       |    |
| Lease    | Smith              |       | Well #    | 25 |        | Service Receipt   | 1717 02099 |       |    |
| Casing   | 5 1/2              | Depth | 5550      |    | County | Ozark             |            | State | KS |
| Job Type | 242 L.S.           |       | Formation |    |        | Legal Description | 5-28-30    |       |    |

| Pipe Data       |              | Perforating Data |    | Cement Data   |
|-----------------|--------------|------------------|----|---------------|
| Casing size     | Tubing Size  | Shots/Ft         |    | Lead          |
| Depth           | Depth        | From             | To | SEE Callsheet |
| Volume          | Volume       | From             | To |               |
| Max Press       | Max Press    | From             | To |               |
| Well Connection | Annulus Vol. | From             | To | Tail in       |
| Plug Depth      | Packer Depth | From             | To |               |

| Time  | Casing Pressure | Tubing Pressure | Bbls. Pumped | Rate | Service Log                           |
|-------|-----------------|-----------------|--------------|------|---------------------------------------|
| 15:15 |                 |                 |              |      | on loc. / Held Safety Meeting         |
| 15:20 |                 |                 |              |      | Spot + Rig up Equip.                  |
|       |                 |                 |              |      | Rig Laying Down Drill String          |
| 1940  |                 |                 |              |      | Start Csg                             |
| 22:40 |                 |                 |              |      | Csg on Bottom Cir. w/ Rig             |
| 23:27 | 3000            |                 |              |      | Test Pump + Lines                     |
| 23:29 | 400             |                 | 5            | 3    | Start fresh H <sub>2</sub> O          |
| 23:31 | 400             |                 | 12           | 3    | Start Super flush II                  |
| 23:36 | 400             |                 | 5            | 3    | Start fresh H <sub>2</sub> O          |
| 23:39 |                 |                 |              |      | Shutdown + Hook up to 2"              |
| 23:47 | 100             |                 | 4            | 2    | Plug Mouse Hole w/ 20sk @ 15.5'       |
| 23:51 | 100             |                 | 6            | 2    | Plug Rat Hole w/ 30sk @ 15.6'         |
| 23:55 |                 |                 |              |      | Shutdown + Hook up to Pipe            |
| 23:58 | 400             |                 | 54           | 4    | Start Cmt 200sk @ 14.8'               |
| 00:15 |                 |                 |              |      | Shutdown + Wash up                    |
| 00:19 | 100             | 100             | 0            | 6    | Start Disp. w/ fresh H <sub>2</sub> O |
| 00:40 | 800             | 800             | 121          | 3    | Slow Rate                             |
| 00:44 | 2000            | 2000            | 131          | 3    | Bump Plug                             |
| 00:45 | 0               |                 | 181          | 0    | Release / Float Held                  |
|       |                 |                 |              |      | End Job                               |
|       | 1000            |                 |              |      | Pressure Before Plug landed           |

|               |         |           |           |  |  |
|---------------|---------|-----------|-----------|--|--|
| Service Units | 21755   | 381119919 | 304641808 |  |  |
| Driver Names  | Cochran | Mendoza   | S. Chavez |  |  |

Leon Customer Representative     
 J. Bennett Station Manager     
 McCochran Cementer