MORNING COMPLETION REPORT Report taken by: Report Called in by: JACOB DAYS CIBP PBTD: LEASE NAME & # AFE# DATE DEPTH TYPE FLUID 10/31/2011 TYPE SIMMONS 9-19 PRESENT OPERATION: DRILL OUT FROM UNDER SURFACE WT VIS LINERS OD TOP & SHOE DEFREPAIR DOWN TIME HRS CONTRACTOR MOKAT DEEPEST CASING OD SHOE DEPTH RIG NO **TEST PERFS** PACKER OR ANCHOR FISHING TOD ID **TEST PERFS** то TO TO **BRIEF DESCRIPTION OF OPERATION** HRS MIRU THORNTON DRILLING, DRILLED 11" HOLE, 21.5' DEEP, RIH W/1 JT 8 5/8" SURFACE CASING, MIXED 4 SX TYPE 1 CEMENT, DUMPED DOWN THE BACKSIDE. SDFN. DWC:\$3160 DAILY COST ANALYSIS DETAILS OF RENTALS, SERVICES, & MISC 700 DRILLING RIG 60 CEMENT DIRTWORKS (LOC,RD, PIT) 3500 SUPERVISION SURFACE CASING 340 **RENTALS** LAND/ LEGAL SERVICES MISC

DAILY TOTALS

3160

**PREVIOUS TCTD** 

**TCTD** 

3160