

# CEMENT JOB REPORT



CUSTOMER SHELL WESTERN E & P INC		DATE 09-MAR-12	F.R. # 1001893710	SERV. SUPV. JUSTIN D STAMPER										
LEASE & WELL NAME CROFT ALBRIGHT 3407 #15-1 - API 150772176800		LOCATION 15-34S-7W		COUNTY-PARISH-BLOCK Harper Kansas										
DISTRICT McAlester		DRILLING CONTRACTOR RIG # NABORS #774		TYPE OF JOB Intermediate										
SIZE & TYPE OF PLUGS		LIST-CSG-HARDWARE		MECHANICAL BARRIERS	MD TVD									
7" Top Cem Plug, Nitrile cvr, Phen		Shoe PROVIDED BY CUSTOMER												
MATERIALS FURNISHED BY BJ		LAB REPORT NO.		PHYSICAL SLURRY PROPERTIES										
				SACKS OF CEMENT	SLURRY WGT PPG	SLURRY YLD FT	WATER GPS	PUMP TIME HR:MIN	Bbl SLURRY	Bbl MIX WATER				
MUD CLEAN					8.34					20				
35:65:6(POZ,C,GEL)+10%SALT+4PPSKOLSEAL				790	12.4	2.24	12.12	03:45		315	227.85			
50:50:2(POZ,C,GEL)+5%SALT+.15%SMS+.3%FL52+z				160	14.2	1.32	5.66	03:45		37.53	21.55			
WATER					8.34					214				
Available Mix Water		500 Bbl.		Available Displ. Fluid		500 Bbl.		TOTAL		586.53	249.40			
HOLE			TBG-CSG-D.P.					COLLAR DEPTHS						
SIZE	% EXCESS	DEPTH	ID	OD	WGT.	TYPE	MD	TVD	GRADE	SHOE	FLOAT	STAGE		
8.75		5460	6.366	7	23	CSG	5450	5450	L-80					
LAST CASING			PKR-CMT RET-BR PL-LINER			PERF. DEPTH		TOP CONN		WELL FLUID				
ID	OD	WGT	TYPE	MD	TVD	BRAND & TYPE	DEPTH	TOP	BTM	SIZE	THREAD	TYPE	WGT.	
8.9	9.625	36		800	800			4600	4600	7	8RD	WATER BASED ML	9	
DISPL. VOLUME		DISPL. FLUID		CAL. PSI		CAL. MAX PSI		OP. MAX		MAX TBG PSI		MAX CSG PSI		MIX WATER
VOLUME	UOM	TYPE	WGT.	BUMP PLUG	TO REV.	SQ. PSI	RATED	Operator	RATED	Operator				
213.4	BBLs	WATER	8.34	1100					5000	3000				FRAC TANK
EXPLANATION: TROUBLE SETTING TOOL, RUNNING CSG, ETC. PRIOR TO CEMENTING: ARRIVE ON LOCATION, RIG UP, WAIT ON CASING														
PRESSURE/RATE DETAIL							EXPLANATION							
TIME HR:MIN.	PRESSURE - PSI		RATE BPM	Bbl. FLUID PUMPED	FLUID TYPE	SAFETY MEETING: BJ CREW <input checked="" type="checkbox"/> CO. REP. <input checked="" type="checkbox"/>								
	PIPE	ANNULUS				TEST LINES 5500 PSI								
						CIRCULATING WELL - RIG <input checked="" type="checkbox"/> BJ <input type="checkbox"/>								
14:00						ARRIVE ON LOCATION								
23:00						SAFETY MEETING								
23:37	5300				WATER	TEST LINES, START MUD CLEAN								
23:43	400		4		MUD CLN	PRESSURE UP ON BALL TO OPEN PORTS, 706 PSI TO OPEN								
23:48	300		3	20	MUD CLN	FINISH MUD CLEAN, START LEAD SLURRY								
00:50	300		5	315	LEAD	FINISH LEAD, START TAIL SLURRY								
01:06	50		2	38	TAIL	FINISH TAIL, DROP PLUG, DISPLACE WELL								
01:39	1000		8	204	WATER	SLOW TO BUMP PLUG								
01:45	600		3	11	WATER	SHUT DOWN DID NOT BUMP, .5 BBL OVER, CHECK FLOAT								
01:48					WATER	BLEED OFF RECIVED .5 BBLs BACK TO TRUCK								
						FLOAT HOLDING								
						THANK YOU FOR USING BHI								
						JUSTIN STAMPER AND CREW								
BUMPED PLUG	PSI TO BUMP PLUG	TEST FLOAT EQUIP.	BBL.CMT RETURNS/ REVERSED	TOTAL BBL. PUMPED	PSI LEFT ON CSG	SPOT TOP OUT CEMENT	SERVICE SUPERVISOR SIGNATURE:							
Y <input type="checkbox"/> N <input checked="" type="checkbox"/>		Y <input type="checkbox"/> N <input checked="" type="checkbox"/>	0	566	0	Y <input type="checkbox"/> N <input checked="" type="checkbox"/>								