



TRILOBITE TESTING INC.

P.O. Box 1733 • Hays, Kansas 67601

RECEIVED
MAY 03 2012

Test Ticket

BY: _____

NO. 47722

Well Name & No. Reichert #1 Test No. 4 Date 4/30/12
 Company Double D's LLC Elevation 1988 KB 1981 GL
 Address 133 E 12th Hays KS 67601
 Co. Rep / Geo. Al Downing Rig Discovery #3
 Location: Sec. 23 Twp. 15 Rge. 19 Co. Ellis State KS

Interval Tested 3457 - 3482 Zone Tested KC"J"
 Anchor Length 25 Drill Pipe Run 3423 Mud Wt. 8.8
 Top Packer Depth 3452 Drill Collars Run 30 Vis 4c
 Bottom Packer Depth 3437 Wt. Pipe Run — WL 8.0
 Total Depth 3482 Chlorides 2500 ppm System LCM

Blow Description IF - BOB in 2 1/2 min
ISF - very weak surface blow
FF - BOB in 1 1/2 min
FST - 4 in blow

Rec	Feet of	%gas	%oil	%water	%mud
<u>105</u>	<u>60</u>	<u>30</u>	<u>70</u>		
<u>65</u>	<u>6MCO</u>	<u>40</u>	<u>40</u>		<u>20</u>
	<u>2560' GIP</u>				

Rec Total 170 BHT _____ Gravity 39 API RW _____ @ _____ °F Chlorides _____ ppm

(A) Initial Hydrostatic <u>1,764</u>	<input checked="" type="checkbox"/> Test <u>1150</u>	T-On Location <u>15:25</u>
(B) First Initial Flow <u>31</u>	<input type="checkbox"/> Jars _____	T-Started <u>15:25</u>
(C) First Final Flow <u>48</u>	<input type="checkbox"/> Safety Joint _____	T-Open <u>16:50</u>
(D) Initial Shut-In <u>663</u>	<input type="checkbox"/> Circ Sub _____	T-Pulled <u>18:50 19:05</u>
(E) Second Initial Flow <u>48</u>	<input type="checkbox"/> Hourly Standby _____	T-Out <u>20:50</u>
(F) Second Final Flow <u>73</u>	<input checked="" type="checkbox"/> Mileage <u>16x2 49.60</u>	Comments _____
(G) Final Shut-In <u>660</u>	<input type="checkbox"/> Sampler _____	
(H) Final Hydrostatic <u>4612</u>	<input type="checkbox"/> Straddle _____	<input type="checkbox"/> Ruined Shale Packer _____
Initial Open <u>30</u>	<input type="checkbox"/> Shale Packer _____	<input type="checkbox"/> Ruined Packer _____
Initial Shut-In <u>30</u>	<input type="checkbox"/> Extra Packer _____	<input type="checkbox"/> Extra Copies _____
Final Flow <u>30</u>	<input type="checkbox"/> Extra Recorder _____	Sub Total <u>0</u>
Final Shut-In <u>45</u>	<input type="checkbox"/> Day Standby _____	Total <u>1199.60</u>
	<input type="checkbox"/> Accessibility _____	MP/DST Disc't _____
	Sub Total <u>1199.60</u>	

Approved By _____ Our Representative Brett Dehn

Triobite Testing Inc. shall not be liable for damaged of any kind of the property or personnel of the one for whom a test is made, or for any loss suffered or sustained, directly or indirectly, through the use of its equipment, or its statements or opinion concerning the results of any test, tools lost or damaged in the hole shall be paid for at cost by the party for whom the test is made.