

|                                |                  |                               |             |
|--------------------------------|------------------|-------------------------------|-------------|
| Customer<br>Carrie Exploration | Lease No.        | Date<br>11-29-11              |             |
| Lease<br>Neeland               | Well #<br>C-6    |                               |             |
| Field Order #<br>5483          | Station<br>Pratt | Casing<br>5/2                 | Depth       |
| Type Job<br>CNW - Port Collar  | Formation        | County<br>Barton              | State<br>KS |
|                                |                  | Legal Description<br>36-19-11 |             |

| PIPE DATA       |              | PERFORATING DATA |    | FLUID USED |            | TREATMENT RESUME |                  |  |
|-----------------|--------------|------------------|----|------------|------------|------------------|------------------|--|
| Casing Size     | Tubing Size  | Shots/Ft         |    | Acid       | RATE       | PRESS            | ISIP             |  |
|                 |              | 400 sks          |    | 60/40 poz  |            |                  |                  |  |
| Depth           | Depth        | From             | To | Pre Pad    | Max        |                  | 5 Min.           |  |
| Volume          | Volume       | From             | To | Pad        | Min        |                  | 10 Min.          |  |
| Max Press       | Max Press    | From             | To | Frac       | Avg        |                  | 15 Min.          |  |
| Well Connection | Annulus Vol. | From             | To |            | HHP Used   |                  | Annulus Pressure |  |
| Plug Depth      | Packer Depth | From             | To | Flush      | Gas Volume |                  | Total Load       |  |

|  |                               |                       |
|--|-------------------------------|-----------------------|
| Customer Representative<br>Ron Herald    | Station Manager<br>Dave Scott | Treater<br>Steve Olan |
| Service Units<br>27283 27463 19820 19860 |                               |                       |
| Driver Names<br>Orlando Mitchell, McGraw |                               |                       |

| Time    | Casing Pressure | Tubing Pressure | Bbbs. Pumped | Rate | Service Log                      |
|---------|-----------------|-----------------|--------------|------|----------------------------------|
| 3:00 PM |                 |                 |              |      | On location - Safety meeting     |
|         |                 |                 |              |      | Hook up to tubing + Annulus      |
|         |                 |                 |              |      | Run line from 8 5/8 Top IT       |
| 4:00 PM | 800             |                 | 1            | 1    | Test casing to 800 #             |
|         |                 |                 |              |      | Open Port collar                 |
|         |                 |                 |              |      | Lower tubing                     |
|         | 1700 #          |                 | 5            | 3    | Break circulation thru 8 5/8     |
|         |                 | 500             | 0            | 4    | Mix 400 sks 60/40 poz @ 14 #/gal |
|         |                 | 500             | 97           | 4    | Start H2O Displacement           |
|         |                 | 500             | 6 1/2        | 2    | Displacement complete TO P.C.    |
|         |                 |                 |              |      | pick up tubing + close P.C.      |
|         |                 |                 |              |      | Hook up to Annulus               |
|         | 1500            |                 | 1            | 1    | PSI TO 1500 # - Hold             |
|         |                 |                 |              |      | Run 5 sts tubing                 |
| 6:00 PM | 400             |                 | 20           | 4    | Circulate well 20 bbl            |
|         |                 |                 |              |      | pull 10 sts Shut Down for night  |
|         |                 |                 |              |      |                                  |
|         |                 |                 |              |      | Job Complete                     |
|         |                 |                 |              |      | Thanks, Steve                    |