

# CEMENT JOB REPORT



CUSTOMER SHELL WESTERN E & P INC			DATE 18-JUN-12		F.R. # 1001916101		SERV. SUPV. JUSTIN D STAMPER							
LEASE & WELL NAME HOSTETLER 3107 #30-1 - API 15077217610000			LOCATION 30-31S-7W			COUNTY-PARISH-BLOCK Harper Kansas								
DISTRICT McAlester			DRILLING CONTRACTOR RIG # Nabors 102			TYPE OF JOB Intermediate								
SIZE & TYPE OF PLUGS		LIST-CSG-HARDWARE			MECHANICAL BARRIERS		MD	TVD	HANGER TYPES		MD	TVD		
7" Top Cem Plug, Nitrile cvr, Phen		Shoe PROVIDED BY CUSTOMER												
MATERIALS FURNISHED BY BJ				LAB REPORT NO.		PHYSICAL SLURRY PROPERTIES								
						SACKS OF CEMENT	SLURRY WGT PPG	SLURRY YLD FT	WATER GPS	PUMP TIME HR:MIN	Bbl SLURRY	Bbl MIX WATER		
SEAL BOND							8.45					40		
15:85:8(POZ,C,GEL)+10%SALT+.6%SMS+4#KOLSE#						1,065	12.4	2.45	13.51	05:00	464.1	342.13		
50:50:2(POZ,C,GEL)+5%SALT+3%FL52+.15%XXM						80	14.2	1.32	5.66	05:00	19	10.89		
WATER							8.34				194			
Available Mix Water		1000		Bbl.		Available Displ. Fluid		1000		Bbl.		TOTAL	717.1	353.02
HOLE			TBG-CSG-D.P.						COLLAR DEPTHS					
SIZE	% EXCESS	DEPTH	ID	OD	WGT.	TYPE	MD	TVD	GRADE	SHOE	FLOAT	STAGE		
8.75		4970	6.366	7	23	CSG	4965	4965	L-80	4965	4919			
LAST CASING			PKR-CMT RET-BR PL-LINER			PERF. DEPTH		TOP CONN		WELL FLUID				
ID	OD	WGT	TYPE	MD	TVD	BRAND & TYPE	DEPTH	TOP	BTM	SIZE	THREAD	TYPE	WGT.	
8.9	9.625	36		750	750			4600	4600	7	8RD	WATER BASED ML	9	
DISPL. VOLUME		DISPL. FLUID		CAL. PSI		CAL. MAX PSI		OP. MAX		MAX TBG PSI		MAX CSG PSI		MIX WATER
VOLUME	UOM	TYPE		WGT.	BUMP PLUG	TO REV.		SQ. PSI	RATED	Operator	RATED	Operator		
194	BBLs	WATER		8.34	1095						5072	3500	RIG	
EXPLANATION: TROUBLE SETTING TOOL, RUNNING CSG, ETC. PRIOR TO CEMENTING: ARRIVE ON LOCATION, WAIT ON RIG														
PRESSURE/RATE DETAIL						EXPLANATION								
TIME HR:MIN.	PRESSURE - PSI		RATE BPM	Bbl. FLUID PUMPED	FLUID TYPE	SAFETY MEETING: BJ CREW <input checked="" type="checkbox"/> CO. REP. <input checked="" type="checkbox"/>								
	PIPE	ANNULUS				TEST LINES 4500 PSI								
						CIRCULATING WELL - RIG <input checked="" type="checkbox"/> BJ <input type="checkbox"/>								
21:00						ARRIVE ON LOCATION								
13:30						SAFETY MEETING								
14:33	4400				WATER	TEST LINES, SEAL BOND PUMPED BY RIG, START LEAD SLURRY								
16:19	800		5	405	LEAD	FINISH LEAD, START TAIL SLURRY, LEAD CUT SHORT AS PER CUSTOMER ON LOCATION								
16:26	500		3	19	TAIL	FINISH TAIL SLURRY, DROP PLUG AND DISPLACE								
17:07	1800		5	178	WATER	SLOW DOWN TO BUMP PLUG								
17:13	1800		3	194	WATER	BUMP PLUG, PRESSURE TO 2200 PSI								
17:23	0				WATER	BLEED OFF RECIVED 1.5 BBLs BACK TO TRUCK								
						FLOATS HOLDING								
						RECIVED 225 BBLs OF CEMENT TO SURFACE.								
						THANK YOU FOR USING BHI								
						JUSTIN STAMPER AND CREW								
BUMPED PLUG	PSI TO BUMP PLUG	TEST FLOAT EQUIP.	BBL.CMT RETURNS/ REVERSED	TOTAL BBL. PUMPED	PSI LEFT ON CSG	SPOT TOP OUT CEMENT	SERVICE SUPERVISOR SIGNATURE:							
<input checked="" type="checkbox"/> Y <input type="checkbox"/> N	2200	<input checked="" type="checkbox"/> Y <input type="checkbox"/> N	225	619	0	<input checked="" type="checkbox"/> Y <input type="checkbox"/> N								