

CEMENT JOB REPORT



CUSTOMER SHELL WESTERN E & P INC	DATE 20-FEB-12	F.R. # 1001889459	SERV. SUPV. JUSTIN D STAMPER
LEASE & WELL NAME CROFT ALBRIGHT 3407 #15-1H - API 150772178701	LOCATION 15-34S-7W		COUNTY-PARISH-BLOCK Harper Kansas
DISTRICT McAlester	DRILLING CONTRACTOR RIG # NABORS #774		TYPE OF JOB Surface

SIZE & TYPE OF PLUGS	LIST-CSG-HARDWARE	MECHANICAL BARRIERS	MD	TVD	HANGER TYPES	MD	TVD
9-5/8" Top Cem Plug, Nitrile cvr, Ph	Shoe PROVIDED BY CUSTOMER						

MATERIALS FURNISHED BY BJ	LAB REPORT NO.	PHYSICAL SLURRY PROPERTIES					
		SACKS OF CEMENT	SLURRY WGT PPG	SLURRY YLD FT	WATER GPS	PUMP TIME HR:MIN	Bbl SLURRY
water			8.34				20
C+2%CACL2+.25#CELLOFLAKE		500	14.8	1.35	6.34	02:45	119.89
Water			8.34				60
Available Mix Water <u>1000</u> Bbl.		Available Displ. Fluid <u>1000</u> Bbl.		TOTAL			199.89

HOLE			TBG-CSG-D.P.					COLLAR DEPTHS				
SIZE	% EXCESS	DEPTH	ID	OD	WGT.	TYPE	MD	TVD	GRADE	SHOE	FLOAT	STAGE
12.25		825	8.921	9.625	36	CSG	820	820	J-55			

LAST CASING				PKR-CMT RET-BR PL-LINER			PERF. DEPTH		TOP CONN		WELL FLUID		
ID	OD	WGT	TYPE	MD	TVD	BRAND & TYPE	DEPTH	TOP	BTM	SIZE	THREAD	TYPE	WGT.
17.	18	84		60	60					9.625	8RD	WATER BASED ML	8.8

DISPL. VOLUME		DISPL. FLUID		CAL. PSI	CAL. MAX PSI	OP. MAX	MAX TBG PSI		MAX CSG PSI		MIX WATER
VOLUME	UOM	TYPE	WGT.	BUMP PLUG	TO REV.	SQ. PSI	RATED	Operator	RATED	Operator	FRAC TANK
60	BBLS	Water	8.34	300					3160	1500	FRAC TANK

EXPLANATION: TROUBLE SETTING TOOL, RUNNING CSG, ETC. PRIOR TO CEMENTING: ARRIVE ON LOCATION, RIG UP, AND WAIT ON CASING

PRESSURE/RATE DETAIL						EXPLANATION					
TIME HR:MIN.	PRESSURE - PSI		RATE BPM	Bbl. FLUID PUMPED	FLUID TYPE	SAFETY MEETING: BJ CREW <input checked="" type="checkbox"/> CO. REP. <input checked="" type="checkbox"/>					
	PIPE	ANNULUS				TEST LINES 3000 PSI					
						CIRCULATING WELL - RIG <input checked="" type="checkbox"/> BJ <input type="checkbox"/>					
15:30						ARRIVE ON LOCATION					
11:00						SAFETY MEETING					
11:30	2800				WATER	TEST LINES, START WATER AHEAD					
11:36	200		5	26	WATER	FINISH WATER, START SLURRY					
12:09	100		2	120	SLURRY	FINISH SLURRY, SHUT DOWN, DROP PLUG AND DISPLACE					
12:23	300		5	50	WATER	SLOW TO BUMP PLUG					
12:26	300		3	10	WATER	BUMP PLUG, PRESSURE TO 900 PSI					
					WATER	BLEED OFF RECIVED .25 BBLS BACK TO TRUCK					
						FLOATS HOLDING					
					CEMENT	RETURNED 60 BBLS OF CEMENT BACK TO SURFACE					
						THANK YOU FOR USING BHI					
						JUSTIN STAMPER AND CREW					

BUMPED PLUG	PSI TO BUMP PLUG	TEST FLOAT EQUIP.	BBL.CMT RETURNS/ REVERSED	TOTAL BBL. PUMPED	PSI LEFT ON CSG	SPOT TOP OUT CEMENT	SERVICE SUPERVISOR SIGNATURE:
<input checked="" type="checkbox"/> Y <input type="checkbox"/> N	900	<input checked="" type="checkbox"/> Y <input type="checkbox"/> N	60	206	0	<input checked="" type="checkbox"/> Y <input type="checkbox"/> N	



BJ Services JobMaster Program Version 3.50
Job Number: 1001889459
Customer: SHELL
Well Name: CROFT ALBRIGHT 3407 15-1H

SHELL CROFT ALBRIGHT 3407 15-1H

