

CEMENT JOB REPORT



CUSTOMER SHELL WESTERN E & P INC		DATE 16-FEB-12	F.R. # 1001888160	SERV. SUPV. JUSTIN D STAMPER									
LEASE & WELL NAME CROFT ALBRIGHT #15-2H - API 15077217880000		LOCATION 15-34S-7W		COUNTY-PARISH-BLOCK Harper Kansas									
DISTRICT McAlester		DRILLING CONTRACTOR RIG # NABORS #774		TYPE OF JOB Surface									
SIZE & TYPE OF PLUGS		LIST-CSG-HARDWARE		MECHANICAL BARRIERS		MD	TVD	HANGER TYPES		MD	TVD		
9-5/8" Top Cem Plug, Nitrile cvr, Phc		Shoe PROVIDED BY CUSTOMER											
MATERIALS FURNISHED BY BJ				LAB REPORT NO.				PHYSICAL SLURRY PROPERTIES					
								SACKS OF CEMENT	SLURRY WGT PPG	SLURRY YLD FT	WATER GPS	PUMP TIME HR:MIN	Bbl SLURRY
WATER										20			
15:85:8(POZ,C,GEL)+2%CACL2+.25#CELLOFLAKE				220		12.7		2.04		11.20 04:45 79.94 58.67			
C+2%CACL2+.25#CELLOFLAKE				250		14.8		1.35		6.34 02:45 59.94 37.73			
Water						8.34				58			
Available Mix Water		1000 Bbl.		Available Displ. Fluid		1000 Bbl.		TOTAL		217.88 96.39			
HOLE			TBG-CSG-D.P.					COLLAR DEPTHS					
SIZE	% EXCESS	DEPTH	ID	OD	WGT.	TYPE	MD	TVD	GRADE	SHOE	FLOAT	STAGE	
12.25		810	8.921	9.625	36	CSG	797	797	J-55	797	753		
LAST CASING			PKR-CMT RET-BR PL-LINER			PERF. DEPTH		TOP CONN		WELL FLUID			
ID	OD	WGT	TYPE	MD	TVD	BRAND & TYPE	DEPTH	TOP	BTM	SIZE	THREAD	TYPE	WGT.
17.	18	84		60	60					9.625	8RD	WATER BASED ML	8.8
DISPL. VOLUME		DISPL. FLUID		CAL. PSI	CAL. MAX PSI	OP. MAX	MAX TBG PSI		MAX CSG PSI		MIX WATER		
VOLUME	UOM	TYPE	WGT.	BUMP PLUG	TO REV.	SQ. PSI	RATED	Operator	RATED	Operator			
58	BBSL			267					2816	1500	FRAC TANK		
EXPLANATION: TROUBLE SETTING TOOL, RUNNING CSG, ETC. PRIOR TO CEMENTING: ARRIVE ON LOCATION, WAIT ON CASING, RIG UP													
PRESSURE/RATE DETAIL						EXPLANATION							
TIME HR:MIN.	PRESSURE - PSI		RATE BPM	Bbl. FLUID PUMPED	FLUID TYPE	SAFETY MEETING: BJ CREW <input checked="" type="checkbox"/> CO. REP. <input checked="" type="checkbox"/>							
	PIPE	ANNULUS				TEST LINES 2500 PSI							
						CIRCULATING WELL - RIG <input checked="" type="checkbox"/> BJ <input type="checkbox"/>							
08:00						ARRIVE ON LOCAITON							
14:00						SAFETY MEETING							
14:40	2500				WATER	TEST LINES, START WATER AHEAD							
14:44	200		5	20	WATER	FINISH WATER, START LEAD SLURRY							
15:07	130		5	80	LEAD	FINISH LEAD, START TAIL SLURRY							
15:15	100		3	60	TAIL	FINISH TAIL SLURRY, SHUT DOWN, DROP PLUG, DISPLACE							
15:27	300		5	48	WATER	SLOW TO BUMP PLUG							
15:30	200		3	10	WATER	BUMP PLUG PRESSURE TO 900 PSI							
15:31					WATER	BLEED OFF RECIVED .25 BBSL BACK TO TRUCK							
					CMT	CIRCULATED 100 BBSL OF CEMENT TO SURFACE							
						FLOATS HOLDING							
						THANK YOU FOR USING BHI							
						JUSTIN STAMPER AND CREW							
BUMPED PLUG	PSI TO BUMP PLUG	TEST FLOAT EQUIP.	BBL.CMT RETURNS/ REVERSED	TOTAL BBL. PUMPED	PSI LEFT ON CSG	SPOT TOP OUT CEMENT	SERVICE SUPERVISOR SIGNATURE:						
<input checked="" type="checkbox"/> Y <input type="checkbox"/> N	900	<input checked="" type="checkbox"/> Y <input type="checkbox"/> N	100	237	0	<input checked="" type="checkbox"/> Y <input type="checkbox"/> N							