

CEMENT JOB REPORT



CUSTOMER SHELL WESTERN E & P INC		DATE 27-JUL-12	F.R.# 1001924229	SERV. SUPV. JUSTIN D STAMPER										
LEASE & WELL NAME CROFT FARMS 3407 #30-2H - API 1507721815000		LOCATION 30-34S-7W		COUNTY-PARISH-BLOCK Harper Kansas										
DISTRICT McAlester		DRILLING CONTRACTOR RIG #		TYPE OF JOB Liner										
SIZE & TYPE OF PLUGS		LIST-CSG-HARDWARE		MECHANICAL BARRIERS		MD	TVD	HANGER TYPES		MD	TVD			
		Shoe PROVIDED BY CUSTOMER												
MATERIALS FURNISHED BY BJ				LAB REPORT NO.		PHYSICAL SLURRY PROPERTIES								
						SACKS OF CEMENT	SLURRY WGT PPG	SLURRY YLD FT	WATER GPS	PUMP TIME HR:MIN	Bbl SLURRY	Bbl MIX WATER		
SealBond Spacer 25 (w/ 45lb bag)							8.45				40			
H50:50:0 + .5%FL-52A+.15%R-3+3%Salt+.6%SMS+.5						580	14.3	1.24	5.54	04:42	128	76.25		
DISPLACEMENT							8.34				123			
Available Mix Water		1000	Bbl.	Available Displ. Fluid		1000	Bbl.	TOTAL		291	76.25			
HOLE			TBG-CSG-D.P.						COLLAR DEPTHS					
SIZE	% EXCESS	DEPTH	ID	OD	WGT.	TYPE	MD	TVD	GRADE	SHOE	FLOAT	STAGE		
6.125		9745	4	4.5	11.6	CSG	5349	9830	P-110	9830	9747			
			3.24	4	15.7	DP	4480		D					
LAST CASING			PKR-CMT RET-BR PL-LINER			PERF. DEPTH		TOP CONN		WELL FLUID				
ID	OD	WGT	TYPE	MD	TVD	BRAND & TYPE	DEPTH	TOP	BTM	SIZE	THREAD	TYPE	WGT.	
6.3	7	26		5025	5025					2	1502	WATER BASED ML	8.4	
DISPL. VOLUME		DISPL. FLUID		CAL. PSI		CAL. MAX PSI		OP. MAX		MAX TBG PSI		MAX CSG PSI		MIX WATER
VOLUME	UOM	TYPE		WGT.	BUMP PLUG	TO REV.		SQ. PSI	RATED	Operator	RATED	Operator		
130.3	BBLs	DISPLACEMENT		8.34	4800						8552	5000	Frac Tank	
EXPLANATION: TROUBLE SETTING TOOL, RUNNING CSG, ETC. PRIOR TO CEMENTING: ARRIVE ON LOCATION, RIG UP, WAIT ON RIG														
PRESSURE/RATE DETAIL						EXPLANATION								
TIME HR:MIN.	PRESSURE - PSI		RATE BPM	Bbl. FLUID PUMPED	FLUID TYPE	SAFETY MEETING: BJ CREW <input checked="" type="checkbox"/> CO. REP. <input checked="" type="checkbox"/>								
	PIPE	ANNULUS				TEST LINES 6000 PSI								
						CIRCULATING WELL - RIG <input checked="" type="checkbox"/> BJ <input type="checkbox"/>								
03:00						ARRIVE ON LOCATION								
23:00						SAFETY MEETING								
00:13	6200				WATER	TEST LINES, START SLURRY, RIG PUMPED SPACER								
00:52	250		3	128	SLURRY	FINISH SLURRY, SHUT DOWN WASH PUMP AND LINES, START DISPLACEMENT								
01:06	180		5	30	WATER	SLOW TO SHEER PLUG								
01:09	900		3	40	WATER	SHEER WIPER PLUG								
01:39	500		3	122	WATER	BUMP PLUG, PRESSURE TO 4800 PSI								
01:45	0				WATER	BLEED OFF AND CHECK FLOATS, RECIVED 2 BBLs BACK TO TRUCK								
01:59	4500		.7	1	WATER	PRESSURE TEST LINER AND HOLD FOR 10 MINS								
02:13	0					BLEED OFF AND SWAPP OVER TO REVERSE OUT								
02:41	600		6	98	WATER	REVERSE OUT								
						THANK YOU FOR USING BHI								
						JUSTIN STAMPER AND CREW								
BUMPED PLUG	PSI TO BUMP PLUG	TEST FLOAT EQUIP.	BBL.CMT RETURNS/ REVERSED	TOTAL BBL. PUMPED	PSI LEFT ON CSG	SPOT TOP OUT CEMENT	SERVICE SUPERVISOR SIGNATURE:							
<input checked="" type="checkbox"/> Y <input type="checkbox"/> N	4800	<input checked="" type="checkbox"/> Y <input type="checkbox"/> N	0	389	0	<input checked="" type="checkbox"/> Y <input type="checkbox"/> N								



BJ Services JobMaster Program Version 3.50

Job Number: 1001924229

Customer: SHELL

Well Name: CROFT FARMS 3407 30-2H

SHELL CROFT FARMS 3407 30-2H LINER

