

CEMENT JOB REPORT



CUSTOMER SHELL WESTERN E & P INC			DATE 20-MAY-12		F.R. # 1001910331		SERV. SUPV. JUSTIN D STAMPER							
LEASE & WELL NAME DAVIS 3407 #27-2H - API 15077218160000			LOCATION 27-34S-7W			COUNTY-PARISH-BLOCK Harper Kansas								
DISTRICT McAlester			DRILLING CONTRACTOR RIG #			TYPE OF JOB Intermediate								
SIZE & TYPE OF PLUGS		LIST-CSG-HARDWARE			MECHANICAL BARRIERS		MD	TVD	HANGER TYPES		MD	TVD		
7" Bot Cem Plug, Nitrile cvr, Phen		Shoe PROVIDED BY CUSTOMER												
7" Top Cem Plug, Nitrile cvr, Phen														
MATERIALS FURNISHED BY BJ				LAB REPORT NO.		PHYSICAL SLURRY PROPERTIES								
						SACKS OF CEMENT	SLURRY WGT PPG	SLURRY YLD FT	WATER GPS	PUMP TIME HR:MIN	Bbl SLURRY	Bbl MIX WATER		
SEAL BOND 25						8.34					40			
15:85:8(POZ,C,GEL)+10%SALT+.5%SMS+4#KOLSEA						790	12.4	2.45	13.52		344	253.78		
50:50:2(POZ,C,GEL)+5%SALT+.15%SMS+4#KOLSEA						200	14.2	1.32	5.66		47	26.94		
WATER						8.34					196			
Available Mix Water 1000			Bbl.		Available Displ. Fluid 1000			Bbl.		TOTAL		627 280.72		
HOLE			TBG-CSG-D.P.						COLLAR DEPTHS					
SIZE	% EXCESS	DEPTH	ID	OD	WGT.	TYPE	MD	TVD	GRADE	SHOE	FLOAT	STAGE		
8.75		5010	6.366	7	23	CSG	5010	4510	L-80	5014	4971			
LAST CASING			PKR-CMT RET-BR PL-LINER			PERF. DEPTH		TOP CONN		WELL FLUID				
ID	OD	WGT	TYPE	MD	TVD	BRAND & TYPE	DEPTH	TOP	BTM	SIZE	THREAD	TYPE	WGT.	
8.9	9.625	36		800	800			4600	4600	7	8RD	WATER BASED ML	9	
DISPL. VOLUME		DISPL. FLUID		CAL. PSI		CAL. MAX PSI		OP. MAX		MAX TBG PSI		MAX CSG PSI		MIX WATER
VOLUME	UOM	TYPE		WGT.	BUMP PLUG	TO REV.		SQ. PSI	RATED	Operator	RATED	Operator		
197	BBLs	WATER		8.34	1150						5072	3500	RIG	
EXPLANATION: TROUBLE SETTING TOOL, RUNNING CSG, ETC. PRIOR TO CEMENTING: ARRIVE ON LOCATION, WAIT ON CASING, RIG UP														
PRESSURE/RATE DETAIL						EXPLANATION								
TIME HR:MIN.	PRESSURE - PSI		RATE BPM	Bbl. FLUID PUMPED	FLUID TYPE	SAFETY MEETING: BJ CREW <input checked="" type="checkbox"/> CO. REP. <input checked="" type="checkbox"/>								
	PIPE	ANNULUS				TEST LINES 5000 PSI								
						CIRCULATING WELL - RIG <input checked="" type="checkbox"/> BJ <input type="checkbox"/>								
00:30						ARRIVE ON LOCATION								
15:00						SAFETY MEETING								
15:38	5000				WATER	TEST LINES, START LEAD SLURRY								
17:26	100		3	344	LEAD	FINISH LEAD, START TAIL SLURRY								
17:39	200		3	47	TAIL	FINISH TAIL SLURRY, DROP PLUG, DISPALCE								
18:30	1700		4	186	WATER	SLOW TO BUMP PLUG								
18:35	1700		2	10	WATER	BUMP PLUG, PRESSURE TO 2200PSI								
18:40	0			-1.5		BLEED OFF RECIVED 1.5 BBLs BACK TO TRUCK								
						FLOATS HOLDING								
						THANK YOU FOR USING BHI								
						JUSTIN STAMPER AND CREW								
BUMPED PLUG	PSI TO BUMP PLUG	TEST FLOAT EQUIP.	BBL.CMT RETURNS/ REVERSED	TOTAL BBL. PUMPED	PSI LEFT ON CSG	SPOT TOP OUT CEMENT	SERVICE SUPERVISOR SIGNATURE:							
<input checked="" type="checkbox"/> Y <input type="checkbox"/> N	2200	<input checked="" type="checkbox"/> Y <input type="checkbox"/> N	80	600	0	<input checked="" type="checkbox"/> Y <input type="checkbox"/> N								



BJ Services JobMaster Program Version 3.50

Job Number: 1001910331

Customer: SHELL

Well Name: DAVIS 3407 27-2H

