

CEMENT JOB REPORT



CUSTOMER SHELL WESTERN E & P INC			DATE 09-OCT-12		F.R. # 1001939142		SERV. SUPV. JUSTIN D STAMPER							
LEASE & WELL NAME HUDGENS 3307 #10-1 - API 15077218510000			LOCATION 10-33S-7W			COUNTY-PARISH-BLOCK Harper Kansas								
DISTRICT McAlester			DRILLING CONTRACTOR RIG # Nabors 102			TYPE OF JOB Surface								
SIZE & TYPE OF PLUGS		LIST-CSG-HARDWARE			MECHANICAL BARRIERS		MD	TVD	HANGER TYPES		MD	TVD		
9-5/8" Top Cem Plug, Nitrile cvr, Phe		Shoe PROVIDED BY CUSTOMER												
MATERIALS FURNISHED BY BJ				LAB REPORT NO.		PHYSICAL SLURRY PROPERTIES								
						SACKS OF CEMENT	SLURRY WGT PPG	SLURRY YLD FT	WATER GPS	PUMP TIME HR:MIN	Bbl SLURRY	Bbl MIX WATER		
WATER							8.34				20			
C+2%CACL2+.25#CELLOFLK				250			14.8	1.35	6.34	02:45	59.94	37.73		
Water							8.34				38			
Available Mix Water 500 Bbl.			Available Displ. Fluid 500 Bbl.			TOTAL			117.94	37.73				
HOLE			TBG-CSG-D.P.					COLLAR DEPTHS						
SIZE	% EXCESS	DEPTH	ID	OD	WGT.	TYPE	MD	TVD	GRADE	SHOE	FLOAT	STAGE		
12.25		542	8.921	9.625	36	CSG	542	542	J-55	542	500			
LAST CASING			PKR-CMT RET-BR PL-LINER			PERF. DEPTH		TOP CONN		WELL FLUID				
ID	OD	WGT	TYPE	MD	TVD	BRAND & TYPE		DEPTH	TOP	BTM	SIZE	THREAD	TYPE	WGT.
											9.625	8RD	WATER BASED MU	8.85
DISPL. VOLUME		DISPL. FLUID		CAL. PSI	CAL. MAX PSI	OP. MAX	MAX TBG PSI		MAX CSG PSI		MIX WATER			
VOLUME	UOM	TYPE	WGT.	BUMP PLUG	TO REV.	SQ. PSI	RATED	Operator	RATED	Operator				
38	BBLs	Water	8.34	200					3160	1500	RIG			
EXPLANATION: TROUBLE SETTING TOOL, RUNNING CSG, ETC. PRIOR TO CEMENTING: ARRIVE ON LOCATION, RIG UP WAIT ON CASING														
PRESSURE/RATE DETAIL						EXPLANATION								
TIME HR:MMN.	PRESSURE - PSI		RATE	Bbl. FLUID	FLUID	SAFETY MEETING: BJ CREW <input checked="" type="checkbox"/> CO. REP. <input checked="" type="checkbox"/>								
	PIPE	ANNULUS	BPM	PUMPED	TYPE	TEST LINES 2000 PSI								
						CIRCULATING WELL - RIG <input checked="" type="checkbox"/> BJ <input type="checkbox"/>								
03:00						ARRIVE ON LOCATION								
07:00						SAFETY MEETING								
07:45	2200				WATER	TEST LINES, START WATER AHEAD								
07:50	200		5	20	WATER	FINISH WATER, START SLURRY								
08:01	300		5	60	SLURRY	FINISH SLURRY, DROP PLUG AND DISPLACE								
08:10	200		4	30	WATER	SLOW TO BUMP PLUG								
08:13	200		3	8	WATER	BUMP PLUG PRESSURE TO 1000 PSI								
08:18	0					BLEED OFF RECEIVED .25 BBL BACK TO TRUCK								
						FLOATS HOLDING								
						THANK YOU FOR USING BHI								
						JUSTIN STAMPER AND CREW								
BUMPED PLUG	PSI TO BUMP PLUG	TEST FLOAT EQUIP.	BBL.CMT RETURNS/ REVERSED	TOTAL BBL. PUMPED	PSI LEFT ON CSG	SPOT TOP OUT CEMENT	SERVICE SUPERVISOR SIGNATURE:							
<input type="checkbox"/> Y <input type="checkbox"/> N	1000	<input type="checkbox"/> Y <input type="checkbox"/> N	28	123	0	<input type="checkbox"/> Y <input checked="" type="checkbox"/> N								