



# Diamond Testing General Report

**JAKE  
FAHRENBRUCH - TESTER  
Cell: (620) 282-8977**

P.O. Box 157  
Hoisington KS 67544  
Office: (800) 542-7313

## General Information

<b>Company Name</b>	Trans Pacific Oil Corp	<b>Well Name</b>	Cambron 'A' #1-14
<b>Well Operator</b>	Trans Pacific Oil Corp	<b>Unique Well ID</b>	DST #4 Mississippian 4272'-4331'
<b>Contact</b>	Beth Isern	<b>Surface Location</b>	Sec 14-18s-24w-Ness Co.-KS
<b>Site Contact</b>	Bryce Bidleman	<b>Test Unit</b>	#5
<b>Field</b>	Unspecified	<b>Pool</b>	Unspecified
<b>Well Type</b>	Vertical	<b>Job Number</b>	F081
<b>Prepared By</b>	Jake Fahrenbruch	<b>Qualified By</b>	Bryce Bidleman

## Test Information

<b>Test Type</b>	Conventional Bottom-Hole	<b>Test Purpose</b>	Initial Test
<b>Formation</b>	Mississippian 4272'-4331'	<b>Gauge Name</b>	0062
<b>Start Test Date</b>	2013/01/10	<b>Start Test Time</b>	15:22:00
<b>Final Test Date</b>	2013/01/10	<b>Final Test Time</b>	00:00:00

## Test Results

**Recovered:**

10' Free oil	100% oil
30' SOCM	5% oil, 95% mud
-----	+/- 30' GIP

Tool Sample: OCM 15% oil, 85% mud  
Total Fluid Recovered: 40'  
Bottom-Hole Temp: 109 Deg F

**Pressures:**

IHP	2109
IFP	14 - 21
ISIP	668
FFP	23 - 28
FSIP	354
FHP	2106



**DIAMOND TESTING**  
 P.O. Box 157  
**HOISINGTON, KANSAS 67544**  
 (800) 542-7313  
**DRILL-STEM TEST TICKET**  
 FILE: \_\_\_\_\_

TIME ON: \_\_\_\_\_  
 TIME OFF: \_\_\_\_\_

Company \_\_\_\_\_ Lease & Well No. \_\_\_\_\_  
 Contractor \_\_\_\_\_ Charge to \_\_\_\_\_  
 Elevation \_\_\_\_\_ Formation \_\_\_\_\_ Effective Pay \_\_\_\_\_ Ft. Ticket No. \_\_\_\_\_  
 Date \_\_\_\_\_ Sec. \_\_\_\_\_ Twp. \_\_\_\_\_ S Range \_\_\_\_\_ W County \_\_\_\_\_ State **KANSAS**  
 Test Approved By \_\_\_\_\_ Diamond Representative \_\_\_\_\_

Formation Test No. \_\_\_\_\_ Interval Tested from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Total Depth \_\_\_\_\_ ft.  
 Packer Depth \_\_\_\_\_ ft. Size 6 3/4 in. Packer depth \_\_\_\_\_ ft. Size 6 3/4 in.  
 Packer Depth \_\_\_\_\_ ft. Size 6 3/4 in. Packer depth \_\_\_\_\_ ft. Size 6 3/4 in.  
 Depth of Selective Zone Set \_\_\_\_\_

Top Recorder Depth (Inside) \_\_\_\_\_ ft. Recorder Number \_\_\_\_\_ Cap. \_\_\_\_\_ P.S.I.  
 Bottom Recorder Depth (Outside) \_\_\_\_\_ ft. Recorder Number \_\_\_\_\_ Cap. \_\_\_\_\_ P.S.I.  
 Below Straddle Recorder Depth \_\_\_\_\_ ft. Recorder Number \_\_\_\_\_ Cap. \_\_\_\_\_ P.S.I.

Mud Type \_\_\_\_\_ Viscosity \_\_\_\_\_ Drill Collar Length \_\_\_\_\_ ft. I.D. 2 1/4 in.  
 Weight \_\_\_\_\_ Water Loss \_\_\_\_\_ cc. Weight Pipe Length \_\_\_\_\_ ft. I.D. 2 7/8 in.  
 Chlorides \_\_\_\_\_ P.P.M. Drill Pipe Length \_\_\_\_\_ ft. I.D. 3 1/2 in.  
 Jars: Make STERLING Serial Number \_\_\_\_\_ Test Tool Length \_\_\_\_\_ ft. Tool Size 3 1/2-IF in.  
 Did Well Flow? \_\_\_\_\_ Reversed Out \_\_\_\_\_ Anchor Length \_\_\_\_\_ ft. Size 4 1/2-FH in.  
 Main Hole Size 7 7/8 Tool Joint Size 4 1/2 in. Surface Choke Size 1 in. Bottom Choke Size 5/8 in.

Blow: 1st Open: \_\_\_\_\_  
 2nd Open: \_\_\_\_\_

Recovered _____ ft. of _____	
Recovered _____ ft. of _____	
Recovered _____ ft. of _____	
Recovered _____ ft. of _____	
Recovered _____ ft. of _____	Price Job
Recovered _____ ft. of _____	Other Charges
Remarks: _____	Insurance
	Total

Time Set Packer(s) \_\_\_\_\_ A.M. P.M. Time Started Off Bottom \_\_\_\_\_ A.M. P.M. Maximum Temperature \_\_\_\_\_  
 Initial Hydrostatic Pressure..... (A) \_\_\_\_\_ P.S.I.  
 Initial Flow Period..... Minutes \_\_\_\_\_ (B) \_\_\_\_\_ P.S.I. to (C) \_\_\_\_\_ P.S.I.  
 Initial Closed In Period..... Minutes \_\_\_\_\_ (D) \_\_\_\_\_ P.S.I.  
 Final Flow Period..... Minutes \_\_\_\_\_ (E) \_\_\_\_\_ P.S.I. to (F) \_\_\_\_\_ P.S.I.  
 Final Closed In Period..... Minutes \_\_\_\_\_ (G) \_\_\_\_\_ P.S.I.  
 Final Hydrostatic Pressure..... (H) \_\_\_\_\_ P.S.I.

Diamond Testing shall not be liable for damages of any kind to the property or personnel of the one for whom a test is made or for any loss suffered or sustained, directly or indirectly, through the use of its equipment, or its statement or opinion concerning the result of any test. Tools lost or damaged in the hole shall be paid for at cost by the party for whom the test is made.

Trans Pacific Oil Corp  
DST #4 Mississippian 4272'-4331'  
Start Test Date: 2013/01/10  
Final Test Date: 2013/01/10

Cambron 'A' #1-14  
Formation: Mississippian 4272'-4331'  
Pool: Unspecified  
Job Number: F081

# Cambron 'A' #1-14

